

ATTACHMENT B

CONTRACT MODIFICATION/CHANGE ORDER LOG

I-710 SOUTH CORRIDOR PROJECT FINAL EIR/EIS / PS4340-1939

Mod. No.	Description	Status (approved or pending)	Date	\$ Amount
1	Added New DBE and Updated Project Manager	Approved	5/20/2008	\$0
2	Added New Subcontractor/Revised SOW – to include additional Traffic Studies	Approved	1/15/2009	\$53,599
3	Revised SOW – Utility Design	Approved	10/29/2009	\$299,103
4	Revised SOW – to include additional Traffic Studies	Approved	1/25/2010	\$78,019
5	Revised SOW – Enhanced Landscape Design Services	Approved	2/22/2010	\$254,947
6	Revised SOW to include additional geometric design options, traffic analysis and forecasts, advanced planning studies	Approved	10/20/2010	\$484,017
7	Revised SOW to revise build alternatives 6A/6B, oil field relocation strategies, visual impact analysis, meeting support, project management support, tolling alternatives, utility strategy alternatives analysis	Approved	1/5/2011	\$4,001,672
8	Revised SOW to revise alternative segment 6 and design options, update geometric plans, visual impact analysis, meeting support, project management support, tolling alternatives, community participation, and public officials coordination	Approved	5/23/2011	\$1,339,228
9	Supplemental SOW – Traffic Simulation Model	Approved	4/23/2012	\$324,339
10	Supplemental Environmental Analyses for the I-710	Approved	4/24/2012	\$0

	Corridor Project (\$255,525) and Task reductions (-\$255,525) resulting in net zero change			
11a	Supplemental SOW (\$218,518) and Task reductions (-\$218,518) resulting in net zero change	Approved	11/20/2012	\$0
12	Revised SOW incorporating project changes, changes in state and federal improvement requirements, evaluation of Preferred alternative, re-circulation of Draft EIR/EIS and completion of Final EIR/EIS	Approved	1/24/2013	\$9,190,276
13	Supplemental Work -Augment public officials, and staff oversight coordination	Approved	1/13/2014	\$69,179
14	Period of Performance Extension	Approved	6/29/2015	\$0
15	Period of Performance Extension	Approved	9/21/2015	\$0
16	Supplemental Statement of Work and Period of Performance Extension	Approved	10/22/2015	\$7,012,735
17	Supplemental Statement of Work and Period Performance Extension	Approved	1/28/2016	\$3,729,598
18	Budget adjustments and extension of expiration date - No Cost Increase	Approved	4/25/2017	\$0
19	Supplemental Statement of Work and increased funding.	Approved	10/25/2017	\$496,821
20	Supplemental Statement of Work and increased funding	Approved	12/5/2017	\$494,485
21	Supplemental Statement of Work and increased funding	Approved	1/15/2018	\$408,765
22	Supplemental Statement of Work and increased funding	Approved	6/28/2018	\$7,249,919
23	Period of Performance Extension	Approved	10/9/2019	\$0
24	Period of Performance Extension	Approved	2/12/2020	\$0
25	Supplemental Statement of Work with revisions to tasks with no cost increase	Approved	9/23/2020	\$0
26	Supplemental Statement of Work with revisions to tasks with no cost increase	Approved	8/12/2021	\$0
27	Period of Performance Extension	Approved	11/23/2021	\$0
28	Supplemental Statement of Work, increase to funding and Period of Performance Extension	Approved	6/4/2022	\$6,276,217

29	Reallocation of tasks with no increase to the contract authority	Approved	9/23/2022	\$0
30	Supplemental Statement of Work and increased funding	Approved	11/12/2022	\$475,227
31	Supplemental Statement of Work, increase funding and extend the period of performance	Approved	7/27/2023	\$3,857,895
32	Period of Performance Extension	Approved	9/4/2023	\$0
33	Period of Performance Extension	Approved	3/21/2024	\$0
34	Additional Project Support for the I-710 Corridor Project EIR/EIS to fund the Long Beach-East LA Corridor Task Force Outreach Effort and Technical Responses	Pending	Pending	\$477,612
	Modification Total:			\$46,573,653
	Original Contract:		1/28/2008	\$22,686,314
	Total:			\$69,259,967