

CONTRACT MODIFICATION/CHANGE ORDER LOG

WB SR-91 ALONDRA TO SHOEMAKER BOULEVARD IMPROVEMENT
PROJECT/AE60979000

Mod. No.	Description	Status (approved or pending)	Date	\$ Amount
1	Allocation and reallocation of funds between tasks	Approved	7/28/21	\$0
2	Period of performance (POP) extension through 12/30/2022	Approved	11/3/21	\$0
3	Supplemental work for additional work on tasks 1-5	Approved	3/24/22	\$141,363
4	POP extension through 6/30/2023	Approved	12/26/22	\$0
5	Supplemental work for additional work on tasks 7.1 through 7.3 and POP extension through 12/31/2023	Approved	6/6/23	\$206,553
6	POP extension through 8/31/2024	Approved	12/21/23	\$0
7	Supplemental work for additional design services tasks and extend POP through 5/31/2025	Approved	8/5/24	\$487,214
8	Supplemental work for additional tasks and extend POP through 12/31/2025	Approved	4/10/25	\$234,935
9	Supplemental work for additional tasks	Approved	7/25/25	\$70,305
10	Supplemental work to provide post PS&E support and POP extension through 12/31/2030.	Pending	Pending	\$4,833,337
	Modification Total:			\$5,973,708
	Original Contract:		10/24/19	\$11,474,367
	Total:			\$17,448,075