

Items of Work in the Settlement:

1. All of Security Paving's outstanding claims and other issues arising out of the performance of the Contract.
2. Security Paving represents and warrants that it will resolve all outstanding subcontractor claims and other issues arising under the Contract with no payment required by Caltrans, other than the agreed settlement payment.
3. All costs and time adjustment for the CCOs listed below will be compensated under CCO No. 288. The list is as follows:
 - a. CCO 105: Pavement section under HMA dike on the mainline and widening sidewalk on Empire Ave. & capping of the existing inlet.
 - b. CCO 112: Stage Construction and Handling Plans for Stages 3, 4 & 5 and Overhead (OH) Sign 8B
 - c. CCO 130: Install New Overhead Sign 1A
 - d. CCO 132: Electrical Rebar bonding and communications conduit at Burbank Blvd. O/C
 - e. CCO 176: Traffic Signal at Old Empire & Victory Place per City of Burbank's Special Request Based on City Council's Ruling
 - f. CCO 191: Price (Cost) Adjustment due to Increase in Contract (Bid) Item #312 for Concrete Barrier
 - g. CCO 225: Lighting Conduit & Electrolier - NB Rte.-5 between Stations 1650+00 to 1653+50
 - h. CCO 236: Furnish and Install Type AL Joint Seal
 - i. CCO 265: Buena Vista Street Updated final configuration signing, Striping and Traffic Signal Plans
 - j. CCO 268: RFI #508 & #507 Soft Stop MBGR
 - k. CCO 285: Modify sheets E-70 and PD-10 at Buena Vista between Winona and NB BV onramp per City standards
 - l. CCO 290: Installation of BWP High Voltage Electrical Conduit on Cradle System at Burbank Bridge and conduit system outside of the bridge as shown on proposed plans and specifications.
 - m. CCO 299: Additional wall mounted LED fixtures at Empire Av.
 - n. CCO 304: Extended Paving for Olive Off-Ramp
 - o. CCO 319: Removal of approach slab at old Burbank Bridge
 - p. CCO 103: Agreed final quantity and payment in Contract Bid Item 79 "ROADWAY EXCAVATION (VOLATILE ORGANIC COMPOUNDS, PETROLEUM HYDROCARBONS AND METALS)"
4. All the delays projected for all unresolved past and known future extra work.
5. All outstanding and/or unpaid and/or short paid extra work bills ("EWB") in dispute, from the beginning of the Project until the date of the settlement.
6. Additional costs (if any) related to all changed quantity Contract (Bid) Item price adjustment, including Contract (Bid) Item No. 24, "Time Related Overhead," are included.
7. No contract time adjustment in CCO 219 (Implementation of 6 Inch Traffic Lines and Discontinued use of Nonreflective pavement markers CPD 17-3).
8. Security Paving hereby fully and finally releases and discharges Caltrans, and Caltrans' past, present and future officials, employees, representatives, agents, attorneys, predecessors, successors and assigns, from all claims, demands, actions, causes of action, rights, remedies, penalties, liens, obligations, costs, expenses, damages, attorneys' fees, losses and liabilities, any kind or nature, whenever or however derived, foreseen or unforeseen, suspected or unsuspected, past, present or future, in any way arising out of or relating to the claims.