CONTRACT MODIFICATION/CHANGE ORDER LOG CRENSHAW/LAX LIGHT RAIL SCADA INTEGRATION/OP39603035

Mod. No.	Description	Status (approved or pending)	Date	\$ Amount
1	Integration of Foothill and EXPO II Light Rail Expansion	Approved	07/14/14	\$2,914,575
2	Administrative Change Only	Approved	11/14/14	\$0.00
3	Additions and Deletions to SCADA Tech Spec	Approved	06/19/15	\$1,463,555
4	Metro Green Line/Crenshaw Line/ LAX Light Rail SCADA Integration	Pending	TBD	\$4,994,515
	Modification Total:			\$9,372,645
	Original Contract:			\$6,178,383
	Total:			\$15,551,028