

**ATTACHMENT C****CONTRACT MODIFICATION/CHANGE ORDER LOG****I-105 EXPRESSLANES CONSTRUCTION MANAGER-GENERAL  
CONTRACTOR/PS84667000**

<b>Mod. no.</b>	<b>Description</b>	<b>Status (approved or pending)</b>	<b>Date</b>	<b>\$ Amount</b>
<b>1</b>	<b>Replace Exhibit 13 (Schedule of Values)</b>	<b>Approved</b>	<b>5/31/23</b>	<b>\$0.00</b>
<b>2</b>	<b>Add Article 0 to Terms and Conditions to allow for e-sign.</b>	<b>Approved</b>	<b>3/8/24</b>	<b>\$0.00</b>
<b>3</b>	<b>Early Works Package 1</b>	<b>Approved</b>	<b>10/31/24</b>	<b>\$389,126,962</b>
<b>4</b>	<b>Clarifications, including to reflect changes in law and statutory citations.</b>	<b>Approved</b>	<b>6/4/2025</b>	<b>\$0.00</b>
<b>5</b>	<b>Approved for Construction (Mod 3 true-up)</b>	<b>Pending</b>	<b>Pending</b>	<b>\$tbd</b>
<b>6</b>	<b>Phase 2 Supplement</b>	<b>Pending</b>	<b>10/23/25</b>	<b>\$635,000,000</b>
	<b>Modification Total:</b>			<b>\$389,126,962</b>
	<b>Original Contract:</b>			<b>\$7,997,461</b>
	<b>Total:</b>			<b>\$1,032,124,423</b>