

CONTRACT MODIFICATION/CHANGE ORDER LOG

EASTSIDE TRANSIT CORRIDOR PHASE 2 – A.C.E. DESIGN/URBAN
DESIGN SERVICES/AE51242000

Mod. No.	Description	Status (approved or pending)	Date	\$ Amount
1	Additional scoping meetings and associate work.	Approved	03/12/2020	\$24,909
2	Proceed with one build alternative including additional refinements, reallocation of tasks no longer required due to withdrawal of SR60 and combined alternative from further study and extend period of performance (POP) through 11/7/22.	Approved	02/11/2021	\$2,165,365
3	No cost POP extension through 12/30/22.	Approved	08/25/2022	\$0
4	No cost POP extension through 2/28/23.	Approved	11/28/2022	\$0
5	Continuation of advanced conceptual engineering for high-risk project elements and extend POP through 6/30/24.	Pending	Pending	\$17,958,254
	Modification Total:			\$20,148,528
	Original Contract:		10/25/2018	\$15,365,829
	Total:			\$35,514,357