#### **DEOD SUMMARY**

#### PATSAOURAS BUS PLAZA STATION / Contract C0970

#### A. Small Business Participation

OHL USA, Inc. made an 18.60% Disadvantaged Business Enterprise (DBE) commitment. Current DBE participation is 2.08%. The contract is 17% complete. OHL confirmed that Design is 60% complete, and Construction has an anticipated start date of March 2016. OHL reemphasized their efforts to meet the DBE committed values pursuant to their contracting plan.

SMALL		SMALL	
BUSINESS	18.60% DBE	BUSINESS	2.08% DBE
COMMITMENT		<b>PARTICIPATION</b>	

	DBE Subcontractors	Ethnicity	% Commitment	% Current Participation <sup>1</sup>
1.	PBS Engineers (Design)	Subcontinent Asian	4.60%	2.08%
2.	California Testing & Inspections (Construction)	Hispanic American	0.22%	0.00%
3.	Inspections Services (Construction)	Asian Pacific American	0.15%	0.00%
4.	Excelsior Elevator Corp. <sup>2</sup> (Construction)	Asian Pacific American	2.69%	0.00%
5.	G&C Equipment (Construction)	African American	3.66%	0.00%
6.	Integrity Rebar Placers (Construction)	Hispanic American	7.28%	0.00%
		Total	18.60%	2.08%

Current Participation = Total Actual amount Paid-to-Date to DBE firms ÷Total Actual Amount Paid-to-date to Prime.

2 Substituted

### B. Project Labor Agreement / Construction Careers Policy (PLA/CCP)

The Contractor has committed to complying with PLA/CCP requirements for this project. This project has not started construction yet. Staff will monitor and report the contractor's progress toward meeting the goals of the PLA/CCP once construction begins.

## C. <u>Living Wage Service Contract Worker Policy</u>

The Living Wage and Service Contract Worker Retention Policy is not applicable to this modification.

# D. Prevailing Wage Applicability

Prevailing Wage requirements are applicable to this project. DEOD will continue to monitor contractors' compliance with the State of California Department of Industrial Relations (DIR), California Labor Code, and, if federally funded, the U S Department of Labor (DOL) Davis Bacon and Related Acts (DBRA).