CONTRACT TASK ORDER /MODIFICATION LOG

QUALITY MANAGEMENT CONSULTANT (QMC)

TO/ Mod. No.	Description	Status (approved or pending)	Date	\$ Amount	Board Approved CMA
N/A	Initial Authorized Funding		3/28/19	\$5,378,518	\$537,852
TO 1	Project Initiation	Approved	5/17/19	\$209,266.13	
TO 2	General Program Development and Execution	Approved	9/6/19	\$1,347,823.95	
TO 2 - MOD 1	General Program Development and Execution- Period of Performance Extension (POP) from 7/1/20 to 7/30/20	Approved	9/6/20	\$0.00	
TO 2 MOD 2	General Program Development and Execution- Period of POP to 9-30-2020	Approved	9/6/20	\$0.00	
TO 3	Quality Management Consulting Services for WPLE2	Approved	10/23/19	\$422,614.40	
TO 3- MOD 1	Quality Management Consulting Services for WPLE2 -POP	Approved		\$0.00	
TO 3 MOD 2	Quality Management Consulting Services for WPLE2	Approved	12/3/20	\$578,006.93	
TO 4	Quality Management Consulting Services for WPLE3 (Tunnels) Project	Approved	10/23/20	\$244,042.81	
TO 4 MOD 1	Quality Management Consulting Services for WPLE3 (Tunnels) Project – POP from 7/1/20 to 6/30/21	Approved	6/26/20	\$0.00	
TO 5	Quality Management Consulting Services for WPLE3 (Stations) Project	Approved	10/23/19	\$244,042.81	
TO 5 MOD 1	Quality Management Consulting Services for WPLE3 (Stations) Project POP from 7/1/20 to 6/30/21	Approved	6/26/20	\$0.00	
TO 6	Quality Management Support Services for Highway Projects	Approved	3/17/20	\$20,156.44	
TO 7	Metro Quality Management Consultant (QMC) General Program Development and Execution	Approved	9/4/20	\$1,421,959.73	

TO 8	Metro Quality Management Consultant (QMC) General Program Development and Execution- WPLE3 (Stations and Tunnels) Subtotal Pending Changes:	Approved	12/22/20	\$775,658.52	
	CMA Authorized by the Board and Remaining				\$537,852
	Approved Task Orders (TO 1 - TO 8)			\$4,685,564.79	
	Approved Changes (TO 3 MOD 2)			\$ 578,006.93	
	Pending Modifications:			\$0.00	
	Total Task Orders and Modifications Issued:			\$5,263,571.72	
	Original Contract Funding:			\$5,378,518	
	This Board Action:			\$19,947,286	
	New Total (Includes this Board Action):			\$25,325,804	