

**REGIONAL RAIL PROJECT STATUS REPORT
AS OF OCTOBER 15, 2015**

PROJECT NAME	BOARD APPROVED	SENT TO PROCUREMENT	RFP ISSUED	PROJECT AWARD	PROJECT STATUS	PROJECT START DATE	PROJECT COMPLETION	DELAYS/COST INCREASE EXPLANATION
Antelope Valley Line Study	APR 2011	JUL 2011	BENCH	OCT 2011	Completed	NOV 2011	SEP 2014	
Bob Hope Airport Metrolink Station	JUL 2012 MAY 2013 JUL 2014	JUN 2013	BENCH	AUG 2013	Construction	AUG 2013	AUG 2015	Cost increase due to adding parking lot that the Airport was originally to build. Additional cost increases are due to additional work requested by Metrolink, as well as other costs, that were not part of the original cost estimate. The original cost estimate included station construction costs only and did not include other soft costs for Metrolink involvement and construction management.
Bob Hope Airport Pedestrian Bridge	JUN 2014	OCT 2014	JAN 2015	MAR 2015	Design	MAY 2015	JUN 2016	Project was delayed in procurement.
Brighton to Roxford Double Track	JUL 2012	JUL 2014	SEP 2014	Not yet	Environmental	SEP 2015	MAY 2020	Project was delayed in procurement.
Doran St Grade Separation	MAY 2011	NOV 2012	DEC 2012	JUL 2013	Engineering	JUL 2013	JUN 2019	The Alternative Analysis completion was delayed based on issues raised during outreach to the public.
L.A. County Grade Crossings	JUL 2012	NOV 2014	MAR 2015	SEPT. 2015	In procurement	OCT 2015	TBD	Project was delayed in procurement.
L.A. County Metrolink Station Needs Assessment	JUL 2012	NOV 2014	BENCH	Not yet	In procurement	SEP 2015	JUN 2016	Delayed due to staffing and other high priority projects
Lone Hill to White - Env & 30 % Design	OCT 2013	MAY 2015	SEPT. 2015	Not yet	In procurement	JAN 2016	DEC 2016	Delayed due to staffing and other high priority projects
Raymer/Bernsen Double Track	JAN 2014	JAN 2014	JUN 2014	AUG 2014	Engineering	AUG 2014	MAR 2018	
Rosecrans Marquardt Grade Separation	Measure R List	AUG 2014	OCT 2014	APR 2015	Environmental	APR 2015	APR 2020	
San Bernardino Line Study	JUL 2012	OCT 2012	FEB 2013	APR 2013	Completed	MAY 2013	SEP 2014	
SCRIP	JUL 2012	AUG 2013	OCT 2013	AUG 2014	ON HOLD	NOV 2014	TBD	Project cost and timeline will increase to include Union Station Master Plan and CHSRA project requirements.
Van Nuys North Platform	JAN 2014	JAN 2014	FEB 2014	JUN 2014	Engineering	JUL 2014	JAN 2018	