


# Crenshaw/LAX Transit Project OUTSTANDING CITY OF LA ISSUES



- 8.5 miles Light Rail
- 8 Stations
- \$2,058.0 Million  
(Board approved revised LOP)
- Neighborhoods: Crenshaw, Inglewood, Westchester
- Project Percentage of Completion: 90%
- Revenue Service Date: 2020

# Crenshaw/LAX Transit Project OUTSTANDING CITY ISSUES

- Outstanding closure items
- Park Mesa Heights deficiencies
- Incomplete work items



**Metro**

**Crenshaw/LAX Transit Corridor**




# Crenshaw/LAX Transit Project OUTSTANDING CLOSURE ISSUES

**Expo Closure – 18 Issues**

**MLK Closure – 15 Issues**

**Vernon Closure – 19 Issues**



**Crenshaw/LAX Transit Corridor**



# Crenshaw/LAX Transit Project OUTSTANDING CLOSURE ISSUES



AT&T Line Conflict w/SD (MLK Closure)



Hobus Pipe Connection to GSMH  
(Expo Closure)



Sidewalk Grades (Expo Closure)



Gas Line Embedded Forms Left in Place (Expo Closure)



Walers Left In Place (Vernon Closure)



**Metro**

**Crenshaw/LAX Transit Corridor**



# Crenshaw/LAX Transit Project

## PARK MESA WORK DEFICIENCIES

- Total number of deficiencies: 426
  - Heaving sidewalk panels
  - Cracked sidewalk panels
  - Cracked curb & gutter
  - Spalled curb & gutter
  - Adjusting pull boxes
  - Grinding sidewalk pavement
  - Incomplete sidewalk panels and curb & gutter



**Metro**

**Crenshaw/LAX Transit Corridor**



# Crenshaw/LAX Transit Project

## PARK MESA WORK INCOMPLETE

- Total number of incomplete work items: 107
  - Street lighting luminaires not installed
  - Photo camera poles not installed
  - Traffic signal cabinets not installed
  - Traffic signal ped. heads not installed



Metro

Crenshaw/LAX Transit Corridor



# Crenshaw/LAX Transit Project OUTSTANDING PARK MESA ISSUES



Crack in Sidewalk (East side, 50<sup>th</sup> St.)



Heaving of Sidewalk (West side, 54<sup>th</sup> & 57<sup>th</sup>)



Back-of-walk lippage w/private property (Crenshaw NB 57<sup>th</sup> St )



Block out (Northeast corner, 54<sup>th</sup> Street)



Spalling at Meter Box (West side, 50<sup>th</sup> & 52<sup>nd</sup>)



Metro

Crenshaw/LAX Transit Corridor



# Crenshaw/LAX Transit Project OUTSTANDING AVIATION/CENTURY ISSUES



Aviation/104<sup>th</sup> St. Damaged Curb and Roadway  
NNC 043-0818



Aviation/Century Blvd. Ponding at Median Design Issue



**Metro**

**Crenshaw/LAX Transit Corridor**





# Crenshaw/LAX Transit Project PROCESS TO RESOLVE

- Remove design obstacles
- Address outstanding contractual issues
- Continue to work with contractor
- Prepare Construction Work Plans (CWP)
- Hold readiness reviews
- Execute work



**Metro**

**Crenshaw/LAX Transit Corridor**

