

**REGIONAL RAIL PROJECT STATUS REPORT
AS OF NOVEMBER 30, 2015**

PROJECT NAME	BOARD APPROVED	SENT TO PROCUREMENT	RFP ISSUED	PROJECT AWARD	PROJECT STATUS	PROJECT START DATE	PROJECT COMPLETION	DELAYS/COST INCREASE EXPLANATION
Antelope Valley Line Study	APR 2011	JUL 2011	BENCH	OCT 2011	Completed	NOV 2011	SEP 2014	
Bob Hope Airport Metrolink Station	JUL 2012 MAY 2013 JUL 2014 DEC 2015	JUN 2013	BENCH	AUG 2013	In procurement for Construction	AUG 2013	DEC 2016	
Bob Hope Airport Pedestrian Bridge	JUN 2014	OCT 2014	JAN 2015	MAR 2015	Design	MAY 2015	JUN 2016	
Brighton to Roxford Double Track	JUL 2012	JUL 2014	SEP 2014	Not yet	Environmental	SEP 2015	MAY 2020	
Doran St Grade Separation	MAY 2011	NOV 2012	DEC 2012	JUL 2013	Engineering	JUL 2013	MAR 2020	Meeting with cities of Glendale and Los Angeles to obtain consensus on project.
L.A. County Grade Crossings	JUL 2012	NOV 2014	MAR 2015	SEP 2015	Study in progress	OCT 2015	OCT 2017	
L.A. County Metrolink Station Needs Assessment	JUL 2012	NOV 2014	BENCH	DEC 2015	Study in progress	JAN 2016	SEP 2016	
Lone Hill to White - Env & 30 % Design	OCT 2013	MAY 2015	SEP 2015	Not yet	In procurement	MAR 2016	APR 2017	
Raymer/Bernsen Double Track	JAN 2014	JAN 2014	JUN 2014	AUG 2014	Engineering	AUG 2014	DEC 2018	Delayed due to public outreach comments received from community regarding concerns related to installing a second track abutting residential property lines.
Rosecrans Marquardt Grade Separation	Measure R List	AUG 2014	OCT 2014	APR 2015	Environmental	APR 2015	APR 2020	
San Bernardino Line Study	JUL 2012	OCT 2012	FEB 2013	APR 2013	Completed	MAY 2013	SEP 2014	
SCRIP	JUL 2012 OCT 2015	AUG 2013	OCT 2013	AUG 2014	ON HOLD	NOV 2014	TBD	Working with CHSRA to finalize Funding Agreement.
Van Nuys North Platform	JAN 2014	JAN 2014	FEB 2014	JUN 2014	Engineering	JUL 2014	JAN 2018	