Crenshaw/LAX Transit Corridor Project

PLA Targeted Worker Attainment: Prime: Walsh/Shea

Report Data Through April 18, 2015

No. of Work Hours*	Targeted Economically	Apprentice Utilization (%)	Disadvantaged Worker		
	Disadvantaged Worker Utilization	Goal: 20%	Utilization (%)		
	(%)		Goal: 10%		
	Goal: 40%				
579,490.60	59.15%	18.11%	11.11%		
		Based on Total Apprenticeable Work			
		Hours			

Percentage Project Complete Based on Worker Hours: 19.32% (rounded)

Executive Order 11246 Demographic Summary


No. of Work Hours*	African American Utilization	Asian/Pacific Islander Utilization	Caucasian Utilization	Hispanic Utilization	Native American Utilization	Other/Declined to state	Minority Utilization Goal: 28.3% (rounded)	Female Utilization Goal: 6.9%
579,490.60	17.66%	1.07%	22.49%	54.21%	1.25%	3.32%	74.19%	2.66%



*Cumulative Hours Through End of Noted Reporting Period – as Reported by Prime Contractor. Data subject to change to reflect updates or audits.

Crenshaw/LAX Transit Corridor Project

PLA Targeted Worker Attainment: Prime: Walsh/Shea





*As Reported by Walsh/Shea. Data subject to change to reflect updates or audits.

Data reflects a 18 month period

Regional Connector Transit Corridor Project

PLA Targeted Worker Attainment:

Prime: Regional Connector Constructors, Joint Venture

Report Duta Hilough April 29, 2019									
No. of Work Hours*	Targeted Economically	Apprentice Utilization (%)	Disadvantaged Worker						
	Disadvantaged Worker Utilization	Goal: 20%	Utilization (%) Goal: 10%						
	(%)								
	Goal: 40%								
12,909.50	62.53%	16.00%	12.48%						
		Based on Total Apprenticeable Work Hours							
		nours							

Report Data Through April 25, 2015

Percentage Project Complete Based on Worker Hours: 0.39% (rounded)

Executive Order 11246 Demographic Summary

No. of Work	African	Asian/Pacific	Caucasian	Hispanic	Native	Other/Declined to	Minority	Female
Hours*	American Utilization	Islander Utilization	Utilization	Utilization	American Utilization	state	Utilization Goal: 28.3% (rounded)	Utilization Goal: 6.9%
12,909.50	11.94%	2.42%	26.72%	54.89%	0.00%	4.03%	69.25%	4.34%




*Cumulative Hours Through End of Noted Reporting Period – as Reported by Prime Contractor. Data subject to change to reflect updates or audits.

Regional Connector Transit Corridor Project

PLA Targeted Worker Attainment:

Prime: Regional Connector Constructors, Joint Venture





*As Reported by RCC, JV. Data subject to change to reflect updates or audits.

Data reflects a 4 month period

Regional Connector Advanced Utility Relocations

PLA Targeted Worker Attainment: Prime: Pulice Construction

No. of Work Hours*	Targeted Economically	Apprentice Utilization (%)	Disadvantaged Worker	
	Disadvantaged Worker Utilization	Goal: 20%	Utilization (%)	
	(%)		Goal: 10%	
	Goal: 40%			
58,155.00	51.63%	21.48%	22.69%	
		Contractor Reported		
		Based on Total Work Hours		

Report Data Through April 2015

Percentage Project Complete Based on Worker Hours: 58.51% (rounded)

Executive Order 11246 Demographic Summary


No. of Work Hours*	African American Utilization	Asian/Pacific Islander Utilization	Caucasian Utilization	Hispanic Utilization	Native American Utilization	Other/Declined to state	Minority Utilization Goal: 28.3% (rounded)	Female Utilization Goal: 6.9%
58,155.00	1.37%	0.42%	17.58%	80.12%	0.00%	0.51%	81.91%	2.60%



*Cumulative Hours Through End of Noted Reporting Period – as Reported by Prime Contractor. Data subject to change to reflect updates or audits.

Regional Connector Advanced Utility Relocations

PLA Targeted Worker Attainment: Prime: Pulice Construction





*As Reported by Pulice Contractor. Data subject to change to reflect updates or audits.