### **DEOD SUMMARY**

# **CRENSHAW/LAX TRANSIT PROJECT/C0988**

#### A.(1) Small Business Participation – Design

WSCC made a 21.49% Disadvantage Business Enterprise (DBE) Anticipated Level of Participation (DALP) commitment for Design. DBE commitments were made to Ten (10) DBE subcontractors at the time of award, and ten (10) additional DBE subcontractors have been added to-date. WSCC is exceeding their DBE commitment, with a current DBE participation of 23.63%.

DISADVANTAGED BUSINESS ENTERPRISE ANTICIPATED LEVEL OF PARTICIPATION COMMITMENT	DALP 21.49%	DISADVANTAGED BUSINESS ENTERPRISE ANTICIPATED LEVEL OF PARTICIPATION	DALP 23.63%
--	-------------	---	-------------

ltem No.	DBE Subcontractors	Ethnicity	% Commitment	Current Participation <sup>1</sup>
1.		African		
	BA, Inc.	American	0.63%	0.78%
2.	D'Leon Consulting Engineers	Hispanic American	0.89%	1.24%
3.	FPL and	Asian Pacific		
	Associates, Inc. *	American	0.42%	0.32%
4.	IDC Consulting	Asian Pacific		
	Engineers, Inc.	American	0.98%	0.99%
5.	Innovative Engineering Grp., Inc. *	Asian Pacific American	0.24%	0.21%
6.	Lynn Capouya	Non-Minority Women	1.01%	0.94%
7.	Martin & Libby	Non-Minority Women	0.89%	0.91%
8.	MGE Engineering	Asian Pacific American	1.54%	2.08%

9.	Mia Lehrer +	Hispanic		
	Associates	American	0.53%	0.27%
10.		Non-Minority		
	NBA Engineering	Women	0.74%	0.83%
11.		Asian Pacific		
	Parikh Consultants	American	1.94%	2.84%
12.	Sapphos	Hispanic		
	Environmental *	American	0.02%	0.02%
13.	Selbert Perkins Design	Non-Minority		
	Collaborative *	Women	0.28%	0.28%
14.		African		
	TEC Management *	American	0.42%	0.75%
15.	Ted Tokio Tanaka	Asian Pacific		
	Architects *	American	0.53%	0.52%
16.		Asian Pacific		
	Togo Systems *	American	0.49%	0.77%
17.	Universal	Non-Minority		
	Reprographics *	Women	0.03%	0.13%
18.		Hispanic		
	V&A, Inc.	American	9.67%	9.63%
19.	YBI Management	Hispanic		
	Services	American	0.03%	0.02%
20.		Asian Pacific		
	YEI Engineers *	American	0.21%	0.10%
	To	tal Commitment	21.49%	23.63%

<sup>1</sup>Current Participation = Total Actual amount Paid-to-Date to DBE firms ÷Total Actual Amount Paid-to-date to Prime. \*DBEs added after contract award

# A.(2) Small Business Participation - Construction

WSCC made a 20% DALP commitment for Construction at the time of contract award, and made five (5) DBE subcontract commitments. Since the start of Construction, WSCC has added fifty- one (51) DBE subcontractors. Based on contract awards to date, WSCC is current DBE commitment is 9.07%. Additionally, based on the total amount paid-to-date to WSCC, the total actual amount paid-todate to DBE subcontractors, current DBE participation is 29.58%.

WSCC is expected to continue ongoing outreach to meet their DBE contract commitment, and DBE commitments are expected to continue to increase as Construction progresses.

DISADVANTAGED BUSINESS ENTERPRISE ANTICIPATED LEVEL OF PARTICIPATION COMMITMENT	DALP 20%	DISADVANTAGED BUSINESS ENTERPRISE ANTICIPATED LEVEL OF PARTICIPATION	DALP 29.58%
--	----------	---	-------------

ltem No.	DBE Subcontractors	Ethnicity	% Commitment	Current <sup>1</sup> Participation
		Hispanic		
1.	Ace Fence Company*	American	0.03%	0.10%
2.	Advantage Demolition & Grading*	African American	0.00%	0.02%
3.	Alameda Construction *	African American	0.06%	0.20%
4.	Analysis & Solution Consultants *	African American	0.04%	0.08%
5.	Anytime Dumping *	African American	0.68%	0.64%
6.	B&B Diversified Materials*	Asian Pacific American	0.27%	0.32%
7.	Bravo Pacific*	Hispanic American	1.69%	0.49%
8.	C Bass Dirtyworks*	African American	0.03%	0.05%
9.	Clean Up America *	African American	0.00%	0.08%
10.	Clean Up America (Alameda)*	African American	0.00%	0.00%
11.	Coast Surveying	Hispanic American	0.25%	0.21%
12.	Coleman Construction *	African American	0.03%	0.13%
13.	CPR Trucking	Hispanic American	0.20%	0.11%
14.	DC Engineering Group	Sub-Continent Asian American	0.01%	0.20%
15.	Davis Blue Print Co., Inc.*	Hispanic American	0.00%	0.01%
16.	DCD Electric*	African American	0.00%	0.01%
17.	DCD Electric*	African American	0.02%	0.03%
18.	DCD Electric*	African American	0.06%	0.28%

19.	Deborah Dyson Electrical Contractor*	African American	0.00%	0.02%
19.	Contractor	African American	0.00%	0.02%
20.	E-Nor Innovations*	African American	0.07%	0.23%
		Hispanic		
21.	EW Corporation	American	0.01%	8.78%
	Excelsior Elevator	Asian Pacific		
22.	Corporation*	American	0.37%	0.13%
	Excelsior Elevator	Asian Pacific	a a=a/	
23.	Corporation*	American	0.25%	0.03%
24.	Fine Grade Equipment*	Native American	0.02%	0.01%
		Hispanic		
25.	Flores Construction *	American	0.00%	0.01%
	G & C Equipment	African American		
26.	Corporation *		0.01%	0.06%
	G & C Equipment	African American		
27.	Corporation *		0.93%	4.59%
	G & C Equipment	African American		
28.	Corporation *		0.10%	0.70%
	G & C Equipment	African American		
29.	Corporation *		0.01%	4.32%
	G & C Equipment	African American		
30.	Corporation *		0.00%	0.02%
	G & C Equipment	African American	0.000/	0.000/
31.	Corporation *		0.00%	0.82%
~~	G & C Equipment	African American	0.000/	0.000/
32.	Corporation *		0.30%	0.93%
00	Soteria Company (Griego		0.440/	0.4.00/
33.	and Associates)	American	0.11%	0.16%
24	late with Debey Discovers	Hispanic	0.400/	0.040/
34.	Integrity Rebar Placers *	American	0.43%	0.01%
35.	Integrity Rober Blacers *	Hispanic American	2.13%	2 2 2 0/
35.	Integrity Rebar Placers *		2.13%	3.32%
36.	Lowers Welding and Fabrication, Inc.	Non- Minority Female	0.02%	0.44%
30.	Morgner Construction		0.0270	0.4470
37.	Management *	Hispanic American	0.03%	0.07%
57.	Morgner Construction	Hispanic	0.0370	0.07 /0
38.	Management *	American	0.04%	0.07%
00.	Nextline Protection	African American	0.0770	0.0770
39.	Services *		0.03%	0.26%
55.		Asian Pacific	0.0070	0.2070
40.	Pacrim Engineering *	American	0.00%	0.00%

		Hispanic		
41.	Padilla & Associates	American	0.15%	0.39%
	Quality Engineering, Inc.	African American		
42.	*		0.31%	0.28%
43.	Robnett Electric, Inc. *	African American	0.00%	0.01%
44.	RJ Safety Supply Co.*	Non-Minority Women	0.00%	0.00%
		Asian Pacific		0.0070
45.	Safeprobe *		0.01%	0.05%
		Hispanic		
46.	Sapphos Environmental	American	0.05%	0.09%
47.	South Coast Sweeping *	Non-Minority Women	0.12%	0.19%
47.	South Coast Sweeping	Hispanic	0.1270	0.1976
48.	The Jungle Nursery *	American	0.01%	0.00%
49.	Thomas Land Clearing *	African American	0.03%	0.19%
	TEC Management	African American		
50.	Consulting*		0.00%	0.02%
51.	Titan Disposal *	African American	0.03%	0.00%
		Hispanic		
52.	Treesmith Enterprises *	American	0.02%	0.07%
53.	Universal Reprographics, Inc. *	Non-Minority Women	0.00%	0.04%
		Hispanic	0.0070	010170
54.	V&A, Inc.	American	0.07%	0.19%
		Hispanic		
55.	VMA Communications	American	0.04%	0.11%
	YBI Management	Hispanic	• • • • • •	• • • • •
56.	Services *	American	0.00%	0.01%
		otal Commitment	9.07%	29.58%

<sup>1</sup>Current Participation = Total Actual amount Paid-to-Date to DBE firms ÷Total Actual Amount Paid-to-date to Prime. \* DBEs added after contract award

# B. Project Labor Agreement / Construction Careers Policy

The Crenshaw/LAX Design Build Transit project is 3.75% (based on estimated hours) complete and the contractor is exceeding the 40% Targeted Worker goal (60.77%), and 10% Disadvantaged Worker goal (12.79%). However, the contractor is not meeting the 20% Apprentice Worker goal (12.25%). In efforts to improve the Apprentice Worker participation, on June 11, 2014, WSCC commenced a "boot camp" to bring new apprentices into the construction trade. WSCC has also committed to sponsor a tunneling training with the Local 300 in August of 2014 to introduce workers to this area of construction and has provided a chart delineating when it anticipates meeting the apprentice goal.

# Crenshaw/LAX Transit Corridor Project PLA Targeted Worker Attainment: Prime: Walsh/Shea

No. of Work Hours <sup>☆</sup>	Targeted Economically Disadvantaged Worker Utilization (%) Goal: 40%	Apprentice Utilization (%) Goal: 20%	Disadvantaged Worker Utilization (%) Goal: 10%
112,420.24	60.77%	12.25%	12.79%

Report Data Through Aug 16, 2014

Percentage Project Complete Based on Worker Hours: 3.75% (rounded)

# Executive Order 11246 Demographic Summary

No. of Work Hours‡	African American Utilization	Asian/Pacific Islander Utilization	Caucasian Utilization	Hispanic Utilization	Native American Utilization	Other/Declined to state	Minority Utilization Goal: 28.3% (rounded)	Female Utilization Goal: 6.9%
112,420.24	16.65%	2.33%	25.20%	51.60%	0.64%	3.58%	71.22%	2.49%

Metro

\*Cumulative Hours Through End of Noted Reporting Period – as Reported by Prime Contractor. Data subject to change to reflect updates or audits.

# C. Living Wage Service Contract Worker Policy

The Living Wage and Service Contract Worker Retention Policy is not applicable to this modification.

# D. Prevailing Wage Applicability

Prevailing Wage requirements are applicable to this project. DEOD will continue to monitor contractors' compliance with the State of California Department of Industrial Relations (DIR), California Labor Code, and, if federally funded, the U S Department of Labor (DOL) Davis Bacon and Related Acts (DBRA).