

Board Report

Los Angeles County
Metropolitan Transportation
Authority
One Gateway Plaza
3rd Floor Board Room
Los Angeles, CA

File #: 2023-0754, File Type: Oral Report / Presentation Agenda Number: 17.

CONSTRUCTION COMMITTEE
JANUARY 18, 2024

SUBJECT: PROGRAM MANAGEMENT MAJOR PROJECT STATUS

ACTION: RECEIVE AND FILE

RECOMMENDATION

RECEIVE AND FILE the Program Management Major Project Status Report.

ISSUE

Program Management's major capital status report provides significant highlights regarding several major capital projects nearing or under construction.

BACKGROUND

Metro's mission is to provide a world-class transportation system that enhances the quality of life for all who live, work, and play within LA County. Program Management oversees the construction of major capital projects. The attached project status report provides significant information about the progress of 11 major capital projects (Westside Purple Line Sections 1, 2, and 3, Gold Line Foothill Ext. Phase 2B, Division 20 Portal Widening Turnback, Airport Metro Connector, I-5 North County Enhancements, I-105 Express Lanes, G Line BRT Improvements, East San Fernando Valley Transit Corridor, and North Hollywood to Pasadena BRT Project).

DISCUSSION

The project status report highlights the 11 aforementioned major projects concerning cost and schedule performance, small business project participation status, safety, risk, and equity. The report highlights construction activities from November to December 2023. The safety data is based on the latest available information, consistent with reporting timelines.

EQUITY PLATFORM

Westside Purple Line Ext 1	Equity - this project is not within or adjacent to Equity Focus Communities.
Gold Line Foothill Ext. Phase 2B	Equity - 25% (1 of 4 stations) within or adjacent to Equity Focus Communities.

Airport Metro Connector	Equity - 100% within or adjacent to Equity Focus Communities.		
Westside Purple Line Ext 2	Equity - this project is not within or adjacent to Equity Focus Communities.		
Division 20 Portal Widening Turnback	Equity - 100% within or adjacent to Equity Focus Communities.		
Westside Purple Line Ext 3	Equity - 50% (1 of 2 stations) within or adjacent to Equity Focus Communities.		
I-5 North County Enhancements	Equity - this project is not within or adjacent to Equity Focus Communities.		
I-105 Express Lanes	Equity - 70% within or adjacent to Equity Focus Communities.		
·	Equity - 88% (15 of 17 stations) within or adjacent to Equity Focus Communities.		
East San Fernando Valley Transit Corridor	Equity - 100% within or adjacent to Equity Focus Communities.		
North Hollywood to Pasadena BRT Project	Equity - 60% within or adjacent to Equity Focus Communities.		

IMPLEMENTATION OF STRATEGIC PLAN GOALS

Strategic plan goal # 1, Metro will expand transportation options, improve the quality of its transit network and assets, and take steps to manage demands on the entire network.

SAFETY

The safety national average rate is 2.4. Below are the project's recordable injury rates as compared to the national average.

Project Hours Recordable Comments

	. rojout mound	Let - Dete	
		Injury Rate	
Westside Purple Line Ext 1	9,131,168	0.90	Below National
			Average
Gold Line Foothill Ext. Phase 2B	1,498,155	0.27	Below National
			Average
Airport Metro Connector	655,414	1.83	Below National
			Average
Westside Purple Line Ext 2	3,685,978	2.88	Above National
			Average
Division 20 Portal Widening Turnbac	896,882	0.45	Below National
			Average
Westside Purple Line Ext 3 (C1151)	1,568,484	2.55	Above National
			Average

File #: 2023-0754, File Type: Oral Report / Presentation

Westside Purple Line Ext 3 (C1152)	1,359,127	0	Below National Average
I-5 North County Enhancements	469,949	1.3	Below National Average
I-105 Express Lanes	0	0	Not in construction
G Line BRT Improvements	0	0	Not in construction
East San Fernando Valley Transit Corridor	16,194	0	Advanced Utility Adjustment Construction Only
North Hollywood to Pasadena BRT Project	0	0	Not in construction

The safety data is based on the latest available information, consistent with reporting timelines.

NEXT STEPS

Staff will continue to work toward the completion of major capital projects. The next Program Management major project status report and updates will be in January 2024.

Prepared by:

Kathy Knox, Senior Executive Officer, Project Management Oversight, (213) 922-7504 Tashai Smith, Executive Officer, Diversity & Economic Opportunities, (213) 922-2128 Timothy Lindholm, Deputy Chief Program Management Officer, (213) 922-7297 Sameh Ghaly, Deputy Chief Program Management Officer, (213) 418-3369

Reviewed by:

Darcy Buryniuk, Chief Program Management Officer, (213) 922-2250

Stephanie N. Wiggins

Chief Executive Officer

Agenda Number: 17.