

CONTRACT MODIFICATION/CHANGE ORDER LOG

EAST SAN FERNANDO VALLEY (ESFV) TRANSIT CORRIDOR PROJECT

Mod. No.	Description	Status (approved or pending)	Date	\$ Amount
00001	Contract Conforming and Clarifications	Approved	11/12/19	\$0.00
00002	Underground Utility Detection Services along Van Nuys Blvd.	Canceled	5/28/20	\$0.00
00003	Geotechnical Test Plan and Hazardous Material Work Plan	Approved	8/24/20	\$53,164
00004	Underground Utility Detection Services Along Van Nuys Blvd. – Segment A	Pending	TBD	TBD
00005	Underground Utility Detection Services Along Van Nuys Blvd. – Segment B	Pending	TBD	TBD
00006	Underground Utility Detection Services Along Van Nuys Blvd. – Segment C	Pending	TBD	TBD
00007	Underground Utility Detection Services Along Van Nuys Blvd. – Segment D	Pending	TBD	TBD
00008	Advanced Planning for Slot Trenching and Utility Potholing on Van Nuys Boulevard – Segment A	Pending	TBD	TBD
00009	Slot Trenching and Utility Pot Holing – Segment A	Pending	TBD	\$1,691,789
	Approved Modification Total:			\$53,164
	Original Contract:			\$61,974,852
	This Board Action			\$1,691,789
	New Total:			\$63,719,805