

CONTRACT MODIFICATION/CHANGE ORDER LOG

**WILLOWBROOK/ROSA PARKS STATION IMPROVEMENT
PROJECT DESIGN AND ENGINEERING SERVICES / AE354280011791**

Mod. No.	Description	Status (approved or pending)	Date	\$ Amount
1	Extension of Period of Performance	Approved	07/15/16	\$0
2	Extension of Period of Performance	Approved	09/09/16	\$0
3	Authorize Optional Tasks 8 and 9 for Design/Bid/Build project delivery	Approved	10/27/16	\$1,920,629
4	Add mezzanine and other design changes and extend Period of Performance	Approved	11/21/16	\$744,421
5	Add Bicycle Hub, First/Last Mile elements and pedestrian promenade	Approved	02/01/17	\$403,842
6	Design of two cross-over tracks and temporary Overhead Catenary System to maintain safe operations during construction and separation of the Project into distinct design packages to meet federal grant deadlines, receive the required approvals from Caltrans and to minimize impacts to Metro patrons.	Pending	Pending	\$1,391,035
	Modification Total:			\$4,459,927
	Original Contract:	10/22/15		\$3,835,439
	Total:			\$8,295,366