

# Program Management Quarterly Change Report Summary

---

Darcy Buryniuk

Chief Program Management Officer

# Program Management Quarterly Change Report

- This report summarizes quarterly changes valued at greater than \$500,000 for projects managed by Program Management.
- The current Quarterly Change Orders Log is reporting a period from December 1, 2023, through February 29, 2024.
- Changes included in this report are within the approved LOP budget for each project.
- The next Change Order Log will cover the period of March 1, 2024, through May 31, 2024, and will be presented to the July 2024 Construction Committee.

## Quarterly Changes (Dec. 1, 2023 – Feb 29, 2024)

Project	# of Approved Changes	Contractor Proposed Amount	Total Approved Amount	Within LOP	# of Pending Changes	Range	Within LOP
Westside Purple Line Extension Section 1	4	\$ 6,409,148	\$ 4,275,136	√	3	Between \$500K and \$5M	√
Westside Purple Line Extension Section 2	8	\$ 31,559,450	\$ 11,426,732	√	3	Between \$500K and less than \$1M	√
Westside Purple Line Extension Section 3	7	\$ 245,441,728	\$ 134,716,264	√	2	Between \$1M and \$5M, More than \$15M	√
Airport Metro Connector	3	N/A	\$ 6,824,057	√	-	-	-
Rail to Rail	1	\$ 2,653,984	\$ 2,543,538	√	-	-	-
Metro G Line BRT Improvements	1	\$ 737,839	\$ 507,476	√	-	-	-
I-105 Express Lanes	1	\$ 11,999,073	\$ 9,388,998	√	2	Between \$1M and \$10M	√
East San Fernando Transit Corridor	-	-	-	-	1	Between \$5M and \$10M	√
I-605 South Street Interchange Improvements	-	-	-	-	1	Between \$500K and less than \$1M	√
EB SR-91 Atlantic to Cherry Avenue	-	-	-	-	4	Between \$500K and \$5M, Between \$10M and \$15M	