

**PROCUREMENT SUMMARY
I-710 SOUTH CORRIDOR PROJECT ENVIRONMENTAL IMPACT REPORT/
ENVIRONMENTAL IMPACT STUDY (EIR/EIS)
COMMUNITY OUTREACH COMPONENT**

1.	Contract Number: PS4340-1940 (Modification #10)		
2.	Contractor: Moore Iacofan Goltsman, Inc. (MIG)		
3.	Mod. Work Description: Additional Community Outreach due to re-circulation of draft EIR/EIS with revised set of alternatives		
4.	Contract Work Description: Facilitation of Community Outreach		
5.	The following data is current as of: September 24, 2015		
6.	Contract Completion Status		Financial Status
	Contract Awarded:	1/28/08	Contract Award Amount: \$1,778,838
	Notice to Proceed (NTP):	1/28/08	Total of Modifications Approved: \$1,413,474
	Original Complete Date:	7/15/15	Pending Modifications (including this action): \$616,413
	Current Est. Complete Date:	3/31/17	Current Contract Value (with this action): \$3,808,725
7.	Contract Administrator: Walter Sparkuhl		Telephone Number: 213-922-7339
8.	Project Manager: Ernesto Chaves		Telephone Number: 213-922-7343

A. Procurement Background

This Board Action is to approve Modification No. 10 issued in support of the I-710 Corridor Project Environmental Impact Report/Environmental Impact Study (EIR/EIS) Facilitation of Community Outreach project. As a result of changes to the EIR/EIS project alternatives, additional community outreach notification and discussion is required to support the project initiatives. The period of performance is extended by 15 months for a revised completion date of March 31, 2017.

This contract modification was processed in accordance with Metro's Acquisition Policy and Procedures, and the contract type is firm fixed price.

A total of nine modifications have been executed to date. For details, please refer to Attachment B2 – Contract Modification/Change Order Log.

B. Cost Analysis

The recommended price was determined to be fair and reasonable based upon an independent cost estimate, MASD audit, cost analysis, technical analysis, fact finding, and negotiations.

Proposal Amount	Metro ICE	Negotiated Amount
\$822,289	\$721,485	\$616,413

