

## PROCUREMENT SUMMARY

## NAME OF PROJECT/CONTRACT NUMBER

1.	<b>Contract Number:</b> C39033C1101-2		
2.	<b>Contractor:</b> Powell Constructors		
3.	<b>Mod. Work Description:</b> Various modifications to address additional work		
4.	<b>Contract Work Description:</b> Construction of Soundwalls on Routes 170, 101 and 405		
5.	<b>The following data is current as of:</b> November 30, 2020		
6.	<b>Contract Completion Status:</b>		
	<b>Bids/Proposals Opened:</b>	8/31/2017	<b>% Completion \$s:</b> 69.26%
	<b>Contract Awarded:</b>	10/30/2017	<b>% Completion time:</b> 60%
	<b>NTP:</b>	12/20/2017	<b>Original Contract Days:</b> 1,460
	<b>Original Complete Date:</b>	12/18/2020	<b>Change Order Days:</b> 287
	<b>Current Est. Complete Date:</b>	10/2/2022	<b>Suspended Days:</b> 0
	<b>Total Revised Days:</b>		287
7.	<b>Financial Status:</b>		
	<b>Contract Award:</b>	\$66,041,760.00	
	<b>Total Contract Modifications Approved:</b>	\$3,438,441.66	
	<b>Current Contract Value:</b>	\$69,480,201.66	
	<b>Contract Administrator:</b> Helen Gates-Bryant		
	<b>Telephone Number:</b> 213-922-1269		
8.	<b>Project Manager:</b> Joe Wright		<b>Telephone Number:</b> 213-922-7281

**A. Contract Action Summary**

This Board Action is to approve an increase in the Life of Project (LOP) to provide for pending modifications/changes for the Soundwall Package 11 Project.

The Contract Modifications/Changes will be negotiated and processed in accordance with Metro's Acquisition Policies and Procedures. The contract type is a Firm Fixed Price. The award of the Soundwall Package 11 contract to the lowest price responsive responsible bidder was approved by the CEO on October 12, 2017.

The contract was awarded on October 30, 2017 to Powell Constructors, Inc. in the amount of \$66,041,760.00. The period of performance on this contract was 1460 days.

Refer to Attachment B, Contract Modification/Change Log for modifications approved to date, and those pending authorization.

**B. Cost/Price Analysis**

The final amount of all modifications and changes will be fully negotiated, and determined to be fair and reasonable based upon independent cost estimates, cost analysis, technical evaluation, fact finding, and negotiations, in accordance with Metro Acquisition Policies and Procedures.