

CONTRACT MODIFICATION/CHANGE ORDER LOG

DORAN STREET CROSSING GRADE SEPARATION/PS2415-3046

Mod. No.	Description	Status (approved or pending)	Date	\$ Amount
1	Additional requirements including the evaluation of additional alternatives.	Approved	09/15/13	\$452,687
2	Additional engineering requirements for Board selected alternative.	Approved	11/04/15	\$94,953
3	Additional requirements and traffic analysis.	Approved	07/14/16	\$185,809
4	No cost extension of period of performance (POP) through 7/14/18.	Approved	06/19/17	\$0
5	No cost extension of POP through 10/12/18.	Approved	06/14/18	\$0
6	No cost extension of POP through 2/11/19.	Approved	11/07/18	\$0
7	No cost extension of POP through 6/30/19.	Approved	01/16/19	\$0
8	No cost extension of POP through 9/30/19.	Approved	04/29/19	\$0
9	No cost extension of POP through 5/31/20.	Approved	09/16/19	\$0
10	No cost extension of POP through 12/31/20.	Approved	04/06/20	\$0
11	No cost extension of POP through 2/28/21.	Approved	10/30/20	\$0
12	Complete final design for the Doran Street Crossing Grade Separation Project and POP extension through 12/31/21.	Approved	1/28/21	\$2,390,316
13	No cost extension of POP through 12/31/22.	Approved	10/21/21	\$0
14	No cost extension of POP through 4/28/23.	Approved	10/20/22	\$0
15	No cost extension of POP through 7/31/23.	Approved	3/30/23	\$0
16	Separation of project into three stand-alone bid packages: (1) Doran Grade Separation, (2)	Pending	Pending	\$2,686,361

	Salem/Sperry Overpass and (3) at-grade crossing closure improvements and POP through 7/31/25.			
	Modification Total:			\$5,810,126
	Original Contract:	Approved	04/25/13	\$5,236,205
	Total:			\$11,046,331