

PROCUREMENT SUMMARY

Westside Purple Line Extension Project
Contract PS43502000

1.	Contract Number: PS 43502000		
2.	Contractor: Parsons Brinkerhoff (PB)		
3.	Mod. Work Description: Design Support Services During Construction and Other Tasks		
4.	Contract Work Description: Engineering Support Services		
5.	The following data is current as of: October 28, 2015		
6.	Contract Completion Status		Financial Status
	Contract Awarded:	6/8/07	Contract Award Amount: \$3,654,061
	Notice to Proceed (NTP):	7/16/07	Total of Modifications Approved: \$148,849,042
	Original Complete Date:	9/16/08	Pending Modifications (including this action): \$9,282,218
	Current Est. Complete Date:	6/30/17	Current Contract Value (with this action): \$161,785,321
7.	Contract Administrator: Zachary Munoz		Telephone Number: (213)922-7301
8.	Project Manager: Dennis Mori		Telephone Number: (213)312-3109

A. Procurement Background

This Board Action is to approve Contract Modification No. 57 issued in support of Westside Purple Line Extension Section 1 Project providing design support services during construction and other tasks.

This Contract Modification will be processed in accordance with Metro's Acquisition Policy and the contract type is a cost plus fixed fee.

The solicitation for Contract No. PS43502000 was an Architectural & Engineering (qualification-based) procurement process. This method requires that each of the responding firm's qualifications be evaluated, and the most qualified firm selected, followed by analysis of the selected firm's cost proposal and successful negotiations to enter in to the contract with the selected firm.

In June 2007, The Board authorized award of this Contract to PB for alternative analysis with three options for: Draft EIS/EIR/Advanced Conceptual Engineering, Final EIS/EIR, and Preliminary Engineering in the amount of \$3,654,061. In January 2009, the Board exercised the option for Draft EIS/EIR/Advanced Conceptual Engineering. In October 2010, the Board exercised options for Final EIS/EIR and Preliminary Engineering. In October 2011, the Board authorized PB to enter the next phase of work, Design Support during Final Design

and/or Construction. In April 2014, the Board authorized PB to provide continued Design Support during Final Design and/or Construction.

B. Cost/Price Analysis

The recommended price has been determined to be fair and reasonable based upon Fact-Finding, Clarifications of the scope of work, Quantitative Technical Analysis, Independent Cost Estimate, and Cost/Price Analysis. This Contract Modification includes provisional indirect rates subject to adjustment when final year-end audited rates are established. The difference between the negotiated price and Metro's ICE is the result of an increased level of effort and corresponding hourly rates that was determined to be required after a technical evaluation of the Contractor's proposal was performed by Metro's Project Management.

Proposal Amount	Metro ICE	Negotiated Amount
\$11,763,158	\$8,110,826	\$9,282,218