

CRENSHAW/LAX TRANSIT PROJECT

I. APPROVED MODIFICATIONS/CHANGES GREATER THAN \$500K IN THIS REPORTING PERIOD (September 1, 2020 - November 30, 2020)

Change Types:

1 - Betterment 2 - Third Party 3 - Differing Site Conditions 4 - Regulatory Requirements 5 - Scope 6 - Value Engineering 7 - Safety

A. DESIGN BUILD CONTRACT - Contract No. C0988 - WALSH SHEA CORRIDOR CONSTRUCTORS

MOD/CHANGE #	DESCRIPTION <small>(if the change is a unilateral, explain in BOLD fonts that is why this is unilateral and a modification will follow upon negotiation is finalized between Contractor and Metro).</small>	Change Type	Submission Date	Approval Date	Contractor's Proposed Amount	Approved Amount
CO-00275	<u>Laydown Lease Payments, Locations A/B/C (Credit):</u> Metro and WSCC entered into a Lease Agreement commencing December 1, 2015 for 3 portions of Metro's Harbor Subdivision Right-of-Way fo WSCC's use as a laydown area. Rent was waived for the initial period 12/1/2015 through 11/20/2018. WSCC shall pay to Metro rents due and payable for Laydown Locations A, B, and C since December 1, 2018.	4	10/21/2020	11/5/2020	\$ (1,300,000)	\$ (1,300,000)

D) OTHER AGREEMENTS

MOD/CHANGE #	DESCRIPTION	Change Type	Submission Date	Approval Date	Contractor's Proposed Amount	Approved Amount
F104-865512-AWP (FY21)	Master Cooperative Agreement between LA Metro and the City of Los Angeles for Fiscal Year 2021 for project support services by LADOT, LABOE, LABSL, LABSS and LAPD.	2	11/4/2020	12/1/2020	\$ 3,369,345	\$ 3,369,345

II. PENDING MODIFICATIONS/CHANGES GREATER THAN \$500K (September 1, 2020 - November 30, 2020)

A) DESIGN BUILD CONTRACT - Contract No. C0988 - WALSH SHEA CORRIDOR CONSTRUCTORS

CHANGE NOTICE/ORDER #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
CO-00253.2 cancels & supersedes CO-00202, -00228, -0234, -0253, -0253, -0253.1	<u>Landscape Changes - Park Mesa</u> : Contractor shall provide costs for labor, material, equipment, and overhead and profit associated with curb and gutter for landscape medians, standard urban stormwater mitigation plan requirements, and landscape planting and irrigation maintenance.	5	Between \$1M and \$5M

REGIONAL CONNECTOR TRANSIT PROJECT

I. APPROVED MODIFICATIONS/CHANGES GREATER THAN \$500K IN THIS REPORTING PERIOD (September 1, 2020 - November 30, 2020)

Change Types:

1 - Betterment 2 - Third Party 3 - Differing Site Conditions 4 - Regulatory Requirements 5 - Scope 6 - Value Engineering 7 - Safety

A. DESIGN BUILD CONTRACT - CONTRACT NO. C0980 - REGIONAL CONNECTOR CONSTRUCTORS

MOD/CHANGE #	DESCRIPTION	Change Type	Submission Date	Approval Date	Contractor's Proposed Amount	Approved Amount
C0980-CO-0038	Construct the 2nd/Broadway Station Overbuild Load Transfer System	5	N/A	10/8/2020	TBD	\$ 4,000,000
C0980-MOD-184	Expanded Duco Yard and Temple Street Sanitary Sewer Work	5	10/30/2020	11/17/2020	\$ 3,724,682	\$ 3,060,510

B. PROFESSIONAL SERVICES CONTRACT

MOD/CHANGE #	DESCRIPTION	Change Type	Submission Date	Approval Date	Contractor's Proposed Amount	Approved Amount
	None					

C. OTHER AGREEMENTS

MOD/CHANGE #	DESCRIPTION	Change Type	Submission Date	Approval Date	Contractor's Proposed Amount	Approved Amount
	None					

II. PENDING MODIFICATIONS/CHANGES GREATER THAN \$500K

A. DESIGN BUILD CONTRACT - CONTRACT NO. C0980 - REGIONAL CONNECTOR CONSTRUCTORS

CHANGE NOTICE/ORDER #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
	None		

B) PROFESSIONAL SERVICES CONTRACTS

Design Support Services During Construction

CHANGE NOTICE/ORDER #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
	None		

C) CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS

CHANGE NOTICE/ORDER #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
	None		

D. OTHER AGREEMENTS

MOD/CHANGE #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
	None		

WESTSIDE PURPLE LINE EXTENTION, SECTION 1 PROJECT

I. APPROVED MODIFICATIONS/CHANGES GREATER THAN \$500K IN THIS REPORTING PERIOD (September 1, 2020 – November 30, 2020)

Change Types:

1 - Betterment 2 - Third Party 3 - Differing Site Conditions 4 - Regulatory Requirements 5 - Scope 6 - Value Engineering 7 - Safety

A. DESIGN BUILD CONTRACT - CONTRACT NO. C1045 - SKANSKA-TRAYLOR-SHEA, A JOINT VENTURE

MOD/CHANGE #	DESCRIPTION (if the change is a unilateral, explain in BOLD fonts)	Change Type	Submission Date	Approval Date	Contractor's Proposed Amount	Approved Amount
CO-6.2	Chemical grouting at Wilshire/San Vicente area (CN-00164) : This Change Order covers the cost to install two chemical grouting blocks within the tunnel envelopes of BR and BL tunnels at the Wilshire/San Vicente intersection. These grout blocks provide ground treatment in the area of possible hand mining work in front of the TBM to remove metal anomalies within the tunnel envelope to avoid damage to TBM's cutting tool.	3	N/A	11/30/2020	N/A	\$ 8,667,152
MOD 120	REACH 3 - Supplementary HDD Investigation at Wilshire/San Vicente Area : As part of Metro's effort to mitigate TBM stoppage, Horizontal Direction Drilling (HDD) is performed at potential oil well locations, prior to the arrival of the TBMs, to ensure the tunnel envelope is clear. During HDD of the Wilshire/San Vicente Intersection area, an anomaly was discovered just outside the oil well zone. This CN allows the contractor to perform additional horizontal and vertical drilling investigations in this area.	3	8/27/2020	9/15/2020	\$ 780,706	\$ 645,186
MOD 121	Alternate Soil Disposal : This change covers the additional fees for the disposal of clean and contaminated non-hazardous soils due to the change in the Conditional Use Permit (CUP) by the County of Los Angeles.	4	9/25/2020	10/20/2020	\$ 21,525,548	\$ 16,469,000
CO-8.0	San Vicente Anomaly TBM Standby : This Change Order covers the cost 181 calendar days of Daily Standby for either or both TBMs during the following events: 1) TBM(s) stopped while waiting for the Wilshire/San Vicente grout block to be complete; 2) during intervention work inside the Wilshire/San Vicente grout block; 3) during other periods when one TBM is idle while the other TBM is progressing on double-shifts.	3	N/A	11/5/2020	N/A	\$ 9,050,000

A. DESIGN BUILD CONTRACT - CONTRACT NO. C1078 - CLARK CONSTRUCTION GROUP

	Nothing to Report this Period.					
--	--------------------------------	--	--	--	--	--

B. PROFESSIONAL SERVICES CONTRACTS

MOD - 00002	Systems Engineering Design Services During Construction of WPLE Section 1 - FY 21 Level of Effort	5	11/3/2020	11/5/2020	\$ 804,789	\$ 804,789
-------------	---	---	-----------	-----------	------------	------------

C. CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS

	None					
--	------	--	--	--	--	--

II. PENDING MODIFICATIONS/CHANGES GREATER THAN \$500K (September 1, 2020 – November 30, 2020)

A) DESIGN BUILD CONTRACT - CONTRACT NO. C1045 - SKANSKA-TRAYLOR-SHEA, A JOINT VENTURE

CHANGE NOTICE/ORDER #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
	None		

A. DESIGN BUILD CONTRACT - CONTRACT NO. C1078 - CLARK CONSTRUCTION GROUP

	None		
--	------	--	--

B) PROFESSIONAL SERVICES CONTRACTS

	None		
--	------	--	--

C) CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS

	None		
--	------	--	--

WESTSIDE PURPLE LINE EXTENTION, SECTION 2 PROJECT

I. APPROVED MODIFICATIONS/CHANGES GREATER THAN \$500K IN THIS REPORTING PERIOD (SEPTEMBER 1-NOVEMEBR 30, 2020)

Change Types:
 1 - Betterment 2 - Third Party 3 - Differing Site Conditions 4 - Regulatory Requirements 5 - Scope 6 - Value Engineering 7 - Safety

A. DESIGN BUILD CONTRACT - C1120

MOD/CHANGE #	DESCRIPTION (if the change is a unilateral, explain in BOLD fonts)	Change Type	Submission Date	Approval Date	Contractor's Proposed Amount	Approved Amount
MOD-00091	Increase UPS Spare Capacity at Wilshire/Rodeo and Century City Constellation Stations: This Change increases the spare capacity of the facilities and communications UPS batteries at both stations from 50% to 100% as per MRDC 7.10.13.G, Revision 8. The MRDC change was provided with the last technical Amendment to the RFP during procurement, however Contract's General and Technical Requirements for the UPS capacity were not accordingly updated to match the updates in MRDC 7.10.13.G, Revision 8. This Change clarifies the discrepancy between the Contract specific requirements and the MRDC.	5	7/30/2020	9/16/2020	\$ 1,115,685	\$ 800,381

B. PROFESSIONAL SERVICES CONTRACT

MOD/CHANGE #	DESCRIPTION	Change Type	Submission Date	Approval Date	Contractor's Proposed Amount	Approved Amount
	None					

II. PENDING MODIFICATIONS/CHANGES GREATER THAN \$500K (SEPTEMBER 1-NOVEMBER 30, 2020)

A) DESIGN BUILD CONTRACT - C1120			
CHANGE NOTICE/ORDER #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
CN-00105	<u>Design and Construction of Relocated UPE Plenum at Westfield Mall</u> : This Change is for the relocation of the under platform exhaust (UPE) plenum from private property to the public right-of-way (sidewalk) along Constellation Boulevard. It was initiated when Westfield Mall informed Metro that they were no longer interested in constructing their own private entrance to the station. Metro is moving the UPE appendage into the public ROW to avoid the cost of acquiring temporary and permanent easements from Westfield.	5	Between \$500K and less than \$1M
CN-00106.1	<u>Separate Final Design for Potential Wilshire Rodeo Station North Secondary Entrance</u> : This Change makes provisions for the future north entrance for the Wilshire/Rodeo Station at Beverly Drive. The entrance will be constructed by the City of Beverly Hills pursuant to a settlement agreement between Metro and the City, but TPOG will be required to modify the inside of the station box to connect to the entrance. The scope of this Change includes the design of a walkway extending from the northwest corner of the concourse to a new knock out panel at the northwest corner of the station platform module. The Change also includes the evaluation of deleting Emergency Exit Stair No. 2 from the design, and its removal from the design if the evaluation demonstrates the added walkway provides the required emergency egress.	5	Between \$1 and \$5 Million
CN-00108	<u>Wilshire/Rodeo Station Permanent Power Duct Banks</u> : The scope of this Change is to pothole, complete Final Design, and install Southern California Edison (SCE) duct banks for primary and secondary SCE power feeds to Wilshire/Rodeo Station switchgears, based on a preliminary design provided by SCE which was not a part of the original C1120 contract scope.	5	Between \$5 and \$10 Million

B) PROFESSIONAL SERVICES CONTRACTS			
CHANGE NOTICE/ORDER #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
TBD	Continuation of Engineering Support Services during Construction for WPLE 2	5	Between \$5 and \$10 Million

C) CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS			
CHANGE NOTICE/ORDER #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
TBD	Continuation of Construction Management Support Services for WPLE 2	5	TBD

D) OTHER AGREEMENTS			
MOD/CHANGE #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
	None		

WESTSIDE PURPLE LINE EXTENTION, SECTION 3 PROJECT

I. APPROVED MODIFICATIONS/CHANGES GREATER THAN \$500K IN THIS REPORTING PERIOD (Sep 01, 2020 - Nov 30, 2020)

Change Types:
 1 - Betterment 2 - Third Party 3 - Differing Site Conditions 4 - Regulatory Requirements 5 - Scope 6 - Value Engineering 7 - Safety

A. DESIGN BUILD CONTRACT - C1151

MOD/CHANGE #	DESCRIPTION (if the change is a unilateral, explain in BOLD fonts)	Change Type	Submission Date	Approval Date	Contractor's Proposed Amount	Approved Amount
	None					

A. DESIGN BUILD CONTRACT - C1152

MOD/CHANGE #	DESCRIPTION (if the change is a unilateral, explain in BOLD fonts)	Change Type	Submission Date	Approval Date	Contractor's Proposed Amount	Approved Amount
CO-0005.1	Resurface existing parking lot to provide temporary replacement parking at VA Hospital during Station Construction. This is a NTE amount to authorize the start of construction. Total cost will be finalized under Mod-0007.	2	2/4/2020	8/28/2020	NA	\$ 1,727,505

A. DESIGN BUILD CONTRACT - C1153

MOD/CHANGE #	DESCRIPTION (if the change is a unilateral, explain in BOLD fonts)	Change Type	Submission Date	Approval Date	Contractor's Proposed Amount	Approved Amount
	Contract Closed					

B. PROFESSIONAL SERVICES CONTRACTS

MOD/CHANGE #	DESCRIPTION (if the change is a unilateral, explain in BOLD fonts)	Change Type	Submission Date	Approval Date	Contractor's Proposed Amount	Approved Amount
	None					

II. PENDING MODIFICATIONS/CHANGES GREATER THAN \$500K (Sep 01, 2020 - Nov 30, 2020)

A) DESIGN BUILD CONTRACT - C1151

CHANGE NOTICE/ORDER #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
	None		

A) DESIGN BUILD CONTRACT - C1152

CHANGE NOTICE/ORDER #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
Mod-0007	Balance of construction cost (VA Hospital Replacement Parking) from the approved CO-0005.1 to be finalized under Mod-0007.	2	Between \$500 K - \$1.0 M

A) DESIGN BUILD CONTRACT - C1153

CHANGE NOTICE/ORDER #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
	Contract Closed		

B) PROFESSIONAL SERVICES CONTRACTS

CHANGE NOTICE/ORDER #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
	None		

C) CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS

CHANGE NOTICE/ORDER #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
	None		

DIVISION 20 PORTAL PROJECT

I. APPROVED MODIFICATIONS/CHANGES GREATER THAN \$500K IN THIS REPORTING PERIOD (SEPTEMBER 1, 2020 – NOVEMBER 30, 2020)

Change Types:

1 - Betterment 2 - Third Party 3 - Differing Site Conditions 4 - Regulatory Requirements 5 - Scope 6 - Value Engineering 7 - Safety

A. DESIGN BID BUILD CONTRACT - CONTRACT NO. C1136 - TUTOR PERINI CORPORATION

MOD/CHANGE #	DESCRIPTION <small>(if the change is a unilateral, explain in BOLD fonts)</small>	Change Type	Submission Date	Approval Date	Contractor's Proposed Amount	Approved Amount
002.1	Temporary cleaning platform; transfer of scope from C1193 to C1136 , existing electrical testing requirements, LADWP P Drawing	5	6/19/2020	9/16/2020	\$5,632,000	\$5,632,000

A. DESIGN BID BUILD CONTRACT - CONTRACT NO. C1184 - C3M

	None					
--	------	--	--	--	--	--

B. PROFESSIONAL SERVICES CONTRACTS -CONTRACT NO. AE66758000 T.Y.LIN INTERNATIONAL

	None					
--	------	--	--	--	--	--

C. CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS- CONTRACT NO.MC074 ANSER ADVISORY MANAGEMENT LLC

	None					
--	------	--	--	--	--	--

II. PENDING MODIFICATIONS/CHANGES GREATER THAN \$500K (JUNE, 2020 – AUGUST, 2020)

A) DESIGN BID BUILD CONTRACT - CONTRACT NO. C1136 - TUTOR PERINI CORPORATION

CHANGE NOTICE/ORDER #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
003.1	Long Lead procurement (manholes and special trackwork)	6	Between \$1M - \$5M
006	Design Changes	6	More than \$15M

B) DESIGN BID BUILD CONTRACT NO. C1184 - C3M

	None		
--	------	--	--

C) PROFESSIONAL SERVICES CONTRACTS- CONTRACT NO.AE66758000 T.Y.LIN INTERNATIONAL

	None		
--	------	--	--

D) CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS - CONTRACT NO.MCO74 ANSER ADVISORY MANAGEMENT LLC

	None		
--	------	--	--