

PROCUREMENT SUMMARY

I-710 CORRIDOR PROJECT FINAL EIR/EIS
PS4340-1939

1.	Contract Number: PS4340-1939		
2.	Contractor: URS Corporation (an AECOM Entity)		
3.	Mod. Work Description: Additional Project Support for the I-710 Corridor Project EIR/EIS to fund the Long Beach-East LA (LB-ELA) Corridor Task Force (Task Force) outreach effort and technical responses		
4.	Contract Work Description: I-710 Corridor Project Environmental Impact Report and Environmental Impact Statement (EIR/EIS)		
5.	The following data is current as of: 5/13/2024		
6.	Contract Completion Status		Financial Status
	Contract Awarded:	1/28/2008	Contract Award Amount: \$22,686,314
	Notice to Proceed (NTP):	1/28/2008	Total of Modifications Approved: \$46,096,041
	Original Complete Date:	6/30/2015	Pending Modifications (including this action): \$477,612
	Current Est. Complete Date:	9/30/2024	Current Contract Value (with this action): \$69,259,967
7.	Contract Administrator: Andrew Conriquez		Telephone Number: 213-922-3528
8.	Project Manager: Lucy Delgadillo		Telephone Number: 213-922-7099

A. Procurement Background

This Board Action is to approve Contract Modification No. 34 to fund the Long Beach-East LA (LB-ELA) Corridor Task Force (Task Force) outreach effort and technical responses for the EIR/EIS, Project Report and Advanced Preliminary Engineering for the I-710 project. This Modification covers additional support for the I-710 Corridor Project EIR/EIS.

This Contract Modification will be processed in accordance with Metro's Acquisition Policy and the contract type is a cost-plus fixed fee. All terms and conditions remain unchanged.

A total of 33 modifications have been executed to date. Refer to Attachment B - Contract Modification/Change Order Log.

B. Cost Analysis

The recommended not-to-exceed amount has been determined to be fair and reasonable based upon the independent cost estimate (ICE), technical evaluation, and cost analysis. Fee remains unchanged from the original contract.

Proposal Amount	Metro ICE	Not-To-Exceed Amount
\$477,612	\$492,000	\$477,612