

Spot Check #1 – Crenshaw/LAX Transit Corridor Project - Contract C0988**Change Order Detail**

<u>Description of Modification MOD-0551</u> Landscape Changes – Park Mesa	
<u>Change Order Dates:</u>	
Scope of Work approved	February 02, 2022
Modification Executed	March 04, 2022
<u>Elapsed Time for Executing Change Order:</u>	
Using new delegated process	23 workdays
Estimate using former Board approval process Agenda for the May Board	37 workdays
<u>Cost of Change Order:</u>	
Metro independent cost estimate (ICE)	\$3,674,989
Contractor's proposed cost	\$5,711,786
Negotiated amount	\$3,636,214
Percentage of negotiated amount <i>under</i> ICE	-1.1%
Amount negotiated less than the Contractor's proposal	\$2,075,572

Spot Check #2 – Regional Connector Transit Corridor Project - Contract C0980**Change Order Detail**

<u>Description of Change Order MOD-0230</u> Alameda Emergency Stair Exit (ES2)	
<u>Change Order Dates:</u>	
Scope of Work approved	December 23, 2021
Modification Executed	February 17, 2022
<u>Elapsed Time for Executing Change Order:</u>	
Using new delegated process	37 workdays
Estimate using former Board approval process Agenda for the March Board	61 workdays
<u>Cost of Change Order:</u>	
Metro independent cost estimate (ICE)	\$2,147,299
Contractor's proposed cost	\$2,818,207
Negotiated amount	\$2,199,000
Percentage of negotiated amount <i>over</i> ICE	2.4%
Amount negotiated less than the Contractor's proposal	\$619,207

Spot Check #3 - Purple Line Extension Section 1 Transit Project - Contract C1045**Change Order Detail**

<u>Description of Modification MOD-0144</u> Constructing La Cienega Station During Mining	
<u>Change Order Dates:</u>	
Scope of Work approved	October 15, 2021
Modification Executed	December 22, 2021
<u>Elapsed Time for Executing Change Order:</u>	
Using new delegated process	47 workdays
Estimate using former Board approval process Agenda for the January Board	70 workdays
<u>Cost of Change Order:</u>	
Metro independent cost estimate (ICE)	14,059,279
Contractor's proposed cost	22,704,930
Negotiated amount	15,879,565
Percentage of negotiated amount over ICE	13%
Amount negotiated less than the Contractor's proposal	\$6,825,365

Spot Check# 4- Purple Line Extension Section 1 Transit Project - Contract C1045**Change Order Detail**

<u>Description of Modification – MOD-0147</u> Vapor Extraction Street Restoration	
<u>Change Order Dates:</u>	
Scope of Work approved	December 07,2021
Modification Executed	February 01, 2022
<u>Elapsed Time for Executing Change Order:</u>	
Using new delegated process	38 workdays
Estimate using former Board approval process Agenda for the March Board	75 workdays
<u>Cost of Modification:</u>	
Metro independent cost estimate (ICE)	\$823,462
Contractor's proposed cost	\$1,253,078
Negotiated amount	\$1,087,452
Percentage of negotiated amount over ICE	32%
Amount negotiated under the Contractor's proposal	\$165,626