

PROCUREMENT SUMMARY

WEST SANTA ANA BRANCH TRANSIT CORRIDOR/AE5999300

1.	Contract Number: AE5999300		
2.	Contractor: WSP USA Inc.		
3.	Mod. Work Description: Additional conceptual engineering, environmental review and technical analysis to complete the Environmental Impact Statement/Environmental Impact Report (EIS/EIR).		
4.	Contract Work Description: West Santa Ana Branch Transit Corridor Technical Services		
5.	The following data is current as of: November 5, 2021		
6.	Contract Completion Status		Financial Status
	Contract Awarded:	09/26/16	Contract Award Amount: \$9,392,326
	Notice to Proceed (NTP):	09/26/16	Total of Modifications Approved: \$19,091,710
	Original Complete Date:	09/30/20	Pending Modifications (including this action): \$1,302,845
	Current Est. Complete Date:	06/30/22	Current Contract Value (with this action): \$29,786,881
7.	Contract Administrator: Samira Baghdikian		Telephone Number: (213) 922-1033
8.	Project Manager: Matt Abbott		Telephone Number: (213) 922-3071

A. Procurement Background

This Board Action is to approve Contract Modification No. 13 issued for additional conceptual engineering, environmental review and technical analysis to complete the Environmental Impact Statement/Environmental Impact Report for the West Santa Ana Branch Transit Corridor. This Modification will also extend the period of performance through June 30, 2022.

This Contract Modification was processed in accordance with Metro's Acquisition Policy and the contract type is a firm fixed price.

On September 26, 2016, the Board awarded a firm fixed price Contract No. AE5999300 to Parsons Brinckerhoff, Inc., now WSP USA Inc., in the amount of \$9,392,326 for the West Santa Ana Branch Transit Corridor.

Twelve modifications have been issued to date.

Refer to Attachment B – Contract Modification/Change Order Log.

B. Cost Analysis

The recommended price has been determined to be fair and reasonable based upon an independent cost estimate, cost analysis, technical analysis, fact finding and negotiations. Fee remains unchanged from the original contract.

Proposal Amount	Metro ICE	Negotiated
\$1,302,862	\$1,348,900	\$1,302,845