

CONTRACT MODIFICATION/CHANGE ORDER LOG

**CONSULTANT SUPPORT SERVICES FOR THE A650 HEAVY RAIL VEHICLE (HRV)
OVERHAUL PROGRAM, TECHNIAL AND PROGRAM MANAGMEENT SUPPORT
SERVICES
/ CONTRACT NO. OP30433488**

Mod. no.	Description	Status (approved or pending)	Date	Dollar Amount
1	Update Exhibit 1 add new staff and extend PoP from 46 to 56 months from 8/31/20 to 7/5/21.	Approved	01.23.18	\$597,238
2	Update Exhibit 1 with Exhibit 1.1 to add new staff	Approved	01.03.19	
3	Update Exhibit 1.1 with Exhibit 1.2 to add new staff	Approved	04.26.19	
4	Update Exhibit 1.2 with Exhibit 1.3 to add new staff, extend PoP from 56 to 66 months from 7/5/21 to 5/5/22 and increase NTE amount	Approved	07.09.19	\$993,693
5	Update Exhibit 1.3 with Exhibit 1.4 to add new staff	Approved	09.16.19	
6	Update Exhibit 1.4 with Exhibit 1.5 to add new staff	Approved	11.26.19	
7	Update Exhibit 1.5 with Exhibit 1.6 to add new staff	Approved	05.19.20	
8	Update Exhibit 1.6 with Exhibit 1.7 to add new staff	Approved	08.31.20	
9	Update Exhibit 1.7 with Exhibit 1.8 to add new staff	Approved	11.04.20	
10	Update Exhibit 1.8 with Exhibit 1.9 to add new staff	Approved	05.05.21	
11	Update Exhibit 1.9 with Exhibit 1.10 to add new staff	Approved	09.14.21	
12	Update Exhibit 1.10 with Exhibit 1.11 to add new staff	Approved	11.18.21	
13	Extend PoP from 66 to 68 months from 5/5/22 to 7/5/22	Approved	04.26.22	

14	extend PoP from 68 to 100 months from 7/5/22 to 3/5/25 and increase NTE amount	Approved	06.27.22	\$3,126,944
15	Update Exhibit 1.11 with Exhibit 1.12 to add new staff	Approved	11.02.22	
16	Update Exhibit 1.12 with Exhibit 1.13 to add new staff	Approved	02.07.23	
17	Administrative Changes	Approved	06.30.23	
18	Update Exhibit 1.13 with Exhibit 1.14 to add new staff extend PoP from 100 to 107 months from 3/5/25 to 10/5/25	Approved	08.05.25	
19	Increase the Not-to-Exceed Contract Price by \$11,930,792 and extend the Period of Performance to June 30, 2031	Pending	Pending	\$11,930,792
	Modification Total:			\$16,648,667
	Original Contract:			\$3,897,599
	Total:			\$20,546,266