

CONTRACT MODIFICATION/CHANGE ORDER LOG

RESTORATION OF HISTORIC STREETCAR SERVICE IN DOWNTOWN
LOS ANGELES/PS10-4320-2618

Mod. No.	Description	Status (approved or pending)	Date	Amount
1	Task 1: further develop the purpose and need for the Alternative Analysis	Approved	06/06/12	\$145,912
2	Task 5A: move from initial study to environmental impact report (EIR)	Approved	11/05/12	\$75,170
3	Task 5A: expanded scope of the EIR	Approved	02/28/13	\$339,793
4	Reallocation of funds from Task 5 to Task 1	Approved	08/11/13	\$0
5	Reallocation of funds from Task 5 to Task 2	Approved	03/06/14	\$0
6	Traffic study: increased level of effort	Approved	07/15/14	\$34,269
7	Administrative Draft EIR/EA: increased level of effort	Approved	10/03/14	\$84,722
8	Initial phase to consider two additional maintenance and storage facilities	Approved	11/21/14	\$25,530
9	Three-dimensional Massing Survey	Approved	12/18/14	\$6,220
10	Exercise Option "C"/Task 6 and extension of period of performance	Approved	06/30/15	\$0
11	Small Starts Speed Improvement Analysis and extension of period of performance	Approved	03/31/16	\$70,024
12	Final EIR, reallocation of funds from Task 5A and Task 6, and extension of period of performance	Approved	08/08/16	\$34,153
13	Preparation of Draft Environmental Assessment (EA) and Final EA and extension of period of performance	Pending	Pending	\$361,149
	Modification Total:			\$1,176,942
	Original Contract:			\$2,260,000
	Total:			\$3,436,942