

PROCUREMENT SUMMARY

SEPULVEDA TRANSIT CORRIDOR ENVIRONMENTAL REVIEW
AND CONCEPTUAL ENGINEERING / AE67085000

1.	Contract Number: AE67085000		
2.	Contractor: HTA Partners A Joint Venture (HNTB Corporation, Terry A. Hayes Associates Inc. and AECOM Technical Services, Inc.)		
3.	Mod. Work Description: Preparation of documents necessary for state and federal environmental clearance of the recently approved Sepulveda Transit Corridor Locally Preferred Alternative (LPA) and extend the period of performance through December 31, 2028.		
4.	Contract Work Description: Preparation of documents necessary for state and federal environmental clearance of the recently approved Sepulveda Transit Corridor Locally Preferred Alternative (LPA).		
5.	The following data is current as of: 4/17/26		
6.	Contract Completion Status		Financial Status
	Contract Awarded:	08/27/20	Contract Award Amount: \$48,304,067
	Notice to Proceed (NTP):	09/21/20	Total of Modifications Approved: \$16,513,378
	Original Complete Date:	11/21/24	Pending Modifications (including this action): \$7,658,836
	Current Est. Complete Date:	12/31/28	Current Contract Value (with this action): \$72,476,281
7.	Contract Administrator: Lily Lopez		Telephone Number: (213) 922-4639
8.	Project Manager: Peter Carter		Telephone Number: (213) 922-7480

A. Procurement Background

This Board Action is to approve Contract Modification No. 12 to prepare documents necessary for state and federal environmental clearance of the recently approved Sepulveda Transit Corridor Locally Preferred Alternative (LPA) and extend the period of performance from June 30, 2026, through December 31, 2028.

This contract modification will be processed in accordance with Metro's Acquisition Policy and the contract type is a firm fixed price.

On August 27, 2020, the Board awarded firm fixed price Contract No. AE67085000 in the amount of \$48,304,067 to HTA Partners A Joint Venture in support of the Sepulveda Transit Corridor environmental review and advanced conceptual engineering design services.

Eleven modifications have been issued to date.

Refer to Attachment B-1 – Contract Modification/Change Order Log.

B. Cost Analysis

The recommended modification amount has been determined to be fair and reasonable based upon an Independent Cost Estimate (ICE), cost analysis, and technical analysis.

Proposal Amount	Metro ICE	Recommended Amount
\$7,658,836	\$8,305,829	\$7,658,836