

Spot Check #1 – Airport Metro Connector 96th St. Transit Station Project - Contract C1197

Change Order Detail

<u>Description of Modification or Change Order – MOD 00045</u>	
Excess Roof Deflections	
<u>Change Order Dates:</u>	
Scope of Work approved	October 01, 2024
Modification Executed	October 23, 2024
<u>Elapsed Time for Executing Change Order:</u>	
Using new delegated process	17 workdays
Estimate using former Board approval process Agenda for the February Board	93 workdays
<u>Cost of Change Order:</u>	
Metro independent cost estimate (ICE)	\$680,133
Contractor's proposed cost	\$841,430
Negotiated amount	\$833,373
Percentage of negotiated amount <i>over/under</i> ICE	22.53%
Amount less than the Contractor's Stated Proposal (CSP)	\$8,057

Spot Check #2 – Purple Line Extension Section 2 Transit Project - Contract C1120

Change Order Detail

<u>Description of Modification or Change Order – MOD 00227</u>	
Unforeseen Conditions of Private Sewer Line in Critical Path	
<u>Change Order Dates:</u>	
Scope of Work approved	October 08, 2024
Modification Executed	October 21, 2024
<u>Elapsed Time for Executing Change Order:</u>	
Using new delegated process,	9 workdays
Estimate using former Board approval process Agenda for the February Board	89 workdays
<u>Cost of Change Order:</u>	
Metro Independent Cost Estimate (ICE)	\$1,628,401
Contractor Stated Proposal (CSP)	\$1,706,453
Negotiated Amount	\$1,670,998
Percentage of negotiated amount <i>over/under</i> (ICE)	2.62%
Amount less than the Contractor's Stated Proposal (CSP)	\$35,455

Spot Check #3 – Purple Line Extension Section 1 Transit Project - Contract C1045
Change Order Detail

<u>Description of Modification or Change Order – MOD 00231</u> Wilshire/La Brea Station Plaza Standby Generator and Load Bank Procurement	
<u>Change Order Dates:</u>	
Scope of Work approved	November 07, 2024
Modification Executed	November 18, 2024
<u>Elapsed Time for Executing Change Order:</u>	
Using new delegated process,	7 workdays
Estimate using former Board approval process Agenda for the February Board	78 workdays
<u>Cost of Change Order:</u>	
Metro Independent Cost Estimate (ICE)	\$1,984,603
Contractor Stated Proposal (CSP)	\$2,477,728
Negotiated Amount	\$2,324,954
Percentage of negotiated amount <i>over/under</i> (ICE)	17.15%
Amount less than the Contractor's Stated Proposal (CSP)	\$152,774

Spot Check #4 – Airport Metro Connector 96th St. Transit Station Project - Contract C1197

Change Order Detail

<u>Description of Modification or Change Order – MOD 00049</u> Improvements of the North-end Perimeter Site Fencing	
<u>Change Order Dates:</u>	
Scope of Work approved	October 30, 2024
Modification Executed	November 18, 2024
<u>Elapsed Time for Executing Change Order:</u>	
Using new delegated process,	12 workdays
Estimate using former Board approval process Agenda for the February Board	74 workdays
<u>Cost of Change Order:</u>	
Metro Independent Cost Estimate (ICE)	\$1,166,373
Contractor Stated Proposal (CSP)	\$1,349,528
Negotiated Amount	\$1,134,517
Percentage of negotiated amount <i>over/under</i> (ICE)	2.73%
Amount less than the Contractor's Stated Proposal (CSP)	\$215,011