

PROCUREMENT SUMMARY

EAST SAN FERNANDO VALLEY (ESFV) TRANSIT CORRIDOR PROJECT

1.	Contract Number: AE58083E0129		
2.	Contractor: Gannett Fleming, Inc.		
3.	Work Description: Perform field investigation of utilities consisting of slot trenching and utility pot holing along Van Nuys Blvd., for the East San Fernando Valley Transit Corridor Project Segment A (Oxnard Blvd to Covello St.).		
4.	Contract Work Description: Engineering design and oversight services for the ESFV Transit Corridor Project. This action is for SOW required under part of Task 2.2.8.3 Field Confirmation of Conflicts in Phase 1 development of Preliminary Engineering (PE) design.		
5.	The following data is current as of: 9/23/20		
6.	Contract Completion Status		Financial Status
	Contract Awarded:	7/25/19	Contract Award Amount: \$61,974,852
	Notice to Proceed (NTP):	8/15/19 (Contract Execution)	Total of Modifications Approved: \$53,164
	Original Complete Date:	8/15/28	Pending Modifications (including this action): \$1,691,789
	Current Est. Complete Date:	8/15/28	Current Contract Value (with this action): \$63,719,805
7.	Contract Administrator: Diana Sogomonyan		Telephone Number: (213) 922-7243
8.	Project Manager: Monica Born		Telephone Number: (213) 418-3097

A. Procurement Background

On July 25, 2019, the Board of Directors approved award of Contract No. AE58083E0129 to Gannett Fleming, Inc. in support of the East San Fernando Valley Transit Corridor Project, a proposed light rail system that will extend north from the Van Nuys Metro Orange Line Station to the Sylmar/San Fernando Metrolink Station, a total of 9.2 miles. Consultant's Scope of Services consists of three phases: Preliminary Engineering (PE); Solicitation Support (SS); and Design Support During Construction Services (DSDC). The Period of Performance for the Contract is nine (9) years from execution date of the contract.

Two (2) Contract Modification have been approved and issued to date and six (6) Contract Modifications are in progress and pending negotiations and/or approval. This action is to authorize staff to execute Contract Modification No. 00009 for field confirmation of conflicts consisting of utility potholing and slot trenching at specific locations along the 9.2 miles of Project alignment, where potential conflicts due to existing utilities have been identified. This Scope of work is part of Consultant's

Phase 1 Preliminary Engineering work; however, completion of this Field Confirmation of Conflicts was contingent upon completion of initial investigation of existing utilities and identification of conflicts (tasks identified under Scope of Services subsections 2.2.8.1 and 2.2.8.2 of the Contract), and therefore, was not included in the Contract amount at time of award. This field work was only to be priced when more information was available upon the initial investigation tasks. Consultant can only begin with the work for Subsections 2.2.8.3 Field Confirmation of Conflicts upon Metro's issuance of a contract MOD for the costs and a written authorization to proceed.

This Contract Modification will be processed in accordance with Metro's Acquisition Policy. Contract No. AE58083E0129 is a Cost Reimbursable Contract with cost plus fixed fee (CPFF).

(Refer to Attachment B – Contract Modification/Change Order Log)

B. Cost/Price Analysis

The recommended price for the modifications is determined to be fair and reasonable based upon fact finding, technical evaluation, cost analysis, and negotiations. The Contract Modification will be processed in accordance with Procurement Policies and Procedures, within the additional funding requested.

PROPOSAL	INDEPENDENT COST ESTIMATE	NEGOTIATED AMOUNT
\$1,691,792.68	1,788,601	1,691,789