

PROCUREMENT SUMMARY

**WESTBOUND (WB) STATE ROUTE (SR)-91 ALONDRA TO SHOEMAKER
BOULEVARD IMPROVEMENT PROJECT / AE60979000**

1.	Contract Number: AE60979000			
2.	Contractor: Michael Baker International			
3.	Mod. Work Description: Provide additional support services for the WB SR-91 Alondra to Shoemaker Boulevard Improvement Project and extend the period of performance through 12/31/30.			
4.	Contract Work Description: WB SR-91 Alondra to Shoemaker Boulevard Improvement Project			
5.	The following data is current as of: 10/2/2025			
6.	Contract Completion Status		Financial Status	
	Contract Awarded:	10/24/2019	Contract Award Amount:	\$11,474,367
	Notice to Proceed (NTP):	11/13/2019	Total of Modifications Approved:	\$1,140,371
	Original Complete Date:	11/12/2021	Pending Modifications (including this action):	\$4,833,337
	Current Est. Complete Date:	12/31/2030	Current Contract Value (with this action):	\$17,448,075
7.	Contract Administrator: Andrew Conriquez		Telephone Number: (213) 922-3528	
8.	Project Manager: Carlos Montez		Telephone Number: (213) 547-4366	

A. Procurement Background

This Board Action is to approve Modification No. 10 issued to provide additional support during construction for the WB SR-91 Alondra to Shoemaker Boulevard Improvements Project. This Modification will also extend the period of performance from December 31, 2025 to December 31, 2030.

This Contract Modification will be processed in accordance with Metro's Acquisition Policy and the contract type is a firm fixed price.

On October 16, 2019, the Board awarded a 24-month firm fixed price Contract No. AE60979000 to Michael Baker International for the WB SR-91 Alondra to Shoemaker Boulevard Improvements Project in an amount of \$11,474,367.

A total of nine modifications have been issued to date.

Refer to Attachment D – Contract Modification/Change Order Log.

B. Cost Analysis

The recommended amount has been determined to be fair and reasonable based upon a technical analysis, Independent Cost Estimate (ICE), and cost analysis. The variance between the ICE and recommended amount is due to staff not accounting for the additional level of effort required for the period of performance extension for the entire construction period and 6 months of close-out.

Proposal Amount	Metro ICE	Recommended Amount
\$4,833,337	\$4,499,160	\$4,833,337