

**PROCUREMENT SUMMARY
AIRPORT METRO CONNECTOR/96TH STREET TRANSIT STATION - CONTRACT
NO. PS298340011486**

1.	Contract Number: PS298340011486		
2.	Contractor: Gruen Associates		
3.	Mod. Work Description: Design (Phase II) and construction support (Phase III) modifications for Site Work, New Shoofly, Rail Platform Revisions and Design Adjustments for the Airport Metro Connector Project (AMC)		
4.	Contract Work Description: Airport Metro Connector/96th Street Transit Station Design		
5.	The following data is current as of: April 29, 2019		
6.	Contract Completion Status		Financial Status
	Contract Awarded:	8/7/2015	Contract Award Amount: \$17,789,897.00
	Notice to Proceed (NTP):	8/7/2015	Total of Modifications Approved: \$ 165,044.00
	Original Complete Date:	8/7/2022	Pending Modifications (including this action): \$9,064,031.93
	Current Est. Complete Date:	8/7/2022	Current Contract Value (with this action): \$27,018,972.93
7.	Contract Administrator: Deneise Glover		Telephone Number: 213-922-7302
8.	Project Manager: Paul Whang		Telephone Number: 213-922-4705

A. Procurement Background

This Board Action is to approve Contract Modification No. 6 for additional design work to create solutions that would allow for timely and uninterrupted construction of the final AMC Station project – which will have a Rail Station component – while minimizing potential stoppages to the operations of the Crenshaw Line. However, by the time a final option of a temporary shoofly was confirmed, schedule limitations of various components outside of the AMC Station Project required expedited design and coordination work of the Site Work and Shoofly.

This Contract Modification will be processed in accordance with Metro’s Acquisition Policy and the contract type is a firm fixed price.

On August 7, 2015, Contract No. PS298340011486 was awarded to Gruen Associates, the lowest responsive and responsible bidder, in the amount of

\$17,789,897, for the conceptual engineering and design of the Airport Metro Connector 96th Street Transit Station.

Attachment B – Contract Modification/Change Order Log that shows five (5) modifications that have been issued to date to add work and pending modifications and amounts for changes that are currently in review or process.

B. Cost/Price Analysis

The recommended price has been determined to be fair and reasonable based upon thorough fact-finding, clarifications, independent cost estimates, cost analysis, price analysis, technical evaluation, and negotiations.

The amount below includes the following Modifications which have been negotiated and a Metro ICE prepared:

- Design and Documentation of Temporary Shoofly - Addition to Phase 2 SOW;
- Bid and Construction Support Services of Shoofly - Addition to Phase 3 SOW;
- Design and Documentation of Preliminary Site Work – Addition to Phase 2 SOW; and Construction Support Services of Preliminary Site Work.

Item No.	Changes	Proposal amount	Metro ICE	Negotiated or NTE amount
	MOD 6	\$2,064,031.93	\$2,017,168.35	\$2,064,031.93