

**CONTRACT MODIFICATION/CHANGE ORDER LOG**  
**WESTSIDE PURPLE LINE EXTENSION PROJECT/**  
**PS43502000**

<b>Mod. No.</b>	<b>Description</b>	<b>Status</b>	<b>Date Executed</b>	<b>Amount</b>
1-8	Alternatives Analysis	Approved	9/1/09	\$27,515
9-20	Advanced Conceptual Engineering/Draft EIS/ EIR	Approved	9/16/10	\$18,590,710
21	Preliminary Engineering	Approved	11/1/10	\$43,632,826
22	Final EIS/EIR	Approved	11/1/10	\$4,761,377
23	Close-out Alternative Analysis	Approved	1/12/11	(\$31,300)
24	Additional Fault investigation – Transect 2	Approved	5/6/11	\$480,250
25	Risk Management Support	Approved	2/28/11	\$208,417
26	Additional Fault Investigation Transec 4	Approved	7/5/11	\$453,264
27	Century City Refined Ridership Forecast	Approved	4/13/11	\$22,985
28	Additional Rail Simulation Study	Approved	4/20/11	\$72,646
29	Revisions to Safety Security Manual	Approved	3/31/11	\$0
30	Oil Well Investigation Program	Approved	5/4/11	\$107,165
31	Additional Fault Investigation Transec 3	Approved	6/2/11	\$411,949
32	Additional Fault Investigation Transec 7	Approved	7/5/11	\$310,754
33	Historic Property Survey	Approved	5/13/11	\$46,442
34	Additional Fault Investigation Transec 6	Approved	8/9/11	\$102,054
35	Additional Station Entrance Report	Approved	8/9/11	\$119,074
36	Advance Preliminary Engineering	Approved	11/1/11	\$16,996,740
37	LADWP Utility Relocations	Approved	4/27/12	\$84,659
38	Title V1 Service Equity	Approved	4/17/12	\$51,185
39	Design Services for Exploratory Shaft	Approved	7/5/12	\$0
40	Period of Performance Extension	Approved	10/31/12	\$0
41	Bid Period Services	Approved	3/25/13	\$18,816,205
42	CANCELLED	Approved		
43	Advance Preliminary Engineering Section 2	Approved	4/22/13	\$8,836,296
44	Additional Borings	Approved	8/16/13	\$439,292
45	Additional Capacity Study	Approved	10/9/13	\$24,030
46	Ventilation Study	Approved	12/18/13	\$470,527
47	Additional AUR Work	Approved	2/11/14	\$493,563
48	Design Support Services During Construction FY 15	Approved	5/30/14	\$11,657,611
49	Period of Performance Extension	Approved	6/26/14	\$0
50	New Starts Support Section 2	Approved	8/11/14	\$357,054
51	Section 2 Station Area Planning	Approved	8/21/14	\$126,728
52	Continued Advanced Preliminary Engineering Section 2	Approved	3/30/15	\$20,820,226
53	Utility Engineer Support	Approved	12/23/14	\$358,798
54	Period of Performance Extension	Approved	12/23/14	\$0
55	Period of Performance Extension	Approved	12/23/14	\$0
56	Period of Performance Extension	Approved	12/24/14	\$0
57	Design Support Services During Construction Section 1	Approved	12/21/15	\$9,282,218

<b>Mod. No.</b>	<b>Description</b>	<b>Status</b>	<b>Date</b>	<b>Amount</b>
58	Advanced Preliminary Engineering, Design for Advanced Relocation of Utilities, Engineering Support Section 3	Approved	3/24/16	\$28,085,033
59	Period of Performance Extension	Approved	7/13/16	\$0
60	Design Support Services During Construction Section 2	Approved	11/29/16	\$9,551,411
61	Design Support Services During Construction Section 1	Negotiating		
62	Engineering Support Services During Solicitation and Design Support Services During Construction Section 3	Pending		\$15,028,122
63	Re-Applying Demand Model for WPLE	Approved	4/6/17	\$227,872
	<b>Modification Total:</b>			\$195,995,576
	<b>Original Contract:</b>			\$3,654,061
	<b>Total:</b>			\$214,677,759