

**CONTRACT MODIFICATION / CHANGE ORDER LOG
EASTSIDE TRANSIT CORRIDOR PHASE 2 – A.C.E. DESIGN/URBAN
DESIGN SERVICES / AE51242000**

Mod. No.	Description	Status (approved or pending)	Date	\$ Amount
1	Additional scoping meetings and associated work.	Approved	03/12/2020	\$24,909
2	Proceed with one build alternative including additional refinements, reallocation of tasks no longer required due to withdrawal of SR60 and combined alternative from further study and extend period of performance (POP) through 11/7/12.	Approved	02/11/2021	\$2,165,365
3	No cost POP extension through 12/30/22.	Approved	08/25/2022	\$0
4	No cost POP extension through 2/28/23.	Approved	11/28/2022	\$0
5	Continuation of advanced conceptual engineering for high-risk project elements and extend POP through 6/30/24.	Approved	01/26/2023	\$17,958,254
6	Reallocation of budget from Task 9 (System Design & Maintenance Facility) to: Task 4.8.2 (First/Last Mile Station Plans, Task 4.8.2.4 (Recommendations, Prioritization, Final Plan & Station Packages) and Task 4.8.2.5 (Community Engagement Events/Community Input).	Approved	04/11/2024	\$0
7	No cost POP extension through 12/31/24.	Approved	06/05/2024	\$0
8	Advance to 30% Preliminary Engineering for the Initial Operating Segment and POP extension through 8/30/26.	Pending	Pending	\$74,869,029
	Modification Total:			\$95,017,557
	Original Contract:		10/25/2018	\$15,365,829
	Total:			\$110,383,386