

CONTRACT MODIFICATION/CHANGE ORDER LOG

METRO BIKE SHARE/PS272680011357

Mod. No.	Description	Status (approved or pending)	Date	Amount
1	Addition of Sponsorship Broker Agreement	Approved	12/30/15	\$0
2	Additional Support for Phase I – Downtown Los Angeles	Approved	06/06/16	\$108,656
3	Addition of 2 Subcontractors	Approved	07/07/16	\$0
4	Extend Phase I (Downtown Los Angeles Pilot), expand and accelerate Phase II (Pasadena) and Phase III (Venice and Port of Los Angeles)	Approved	11/07/16	\$42,618,583
5	Update Exhibit A-1 Milestone Payment Schedule	Approved	03/22/17	\$0
6	Addition of TAP Integration Step 3	Approved	05/31/17	\$610,076
7	Extend and activate Phase III and Phase IV	Approved	10/08/18	\$34,598,747
8	Added Metro Countywide Bike Share Greenhouse Gas Reduction Fund (GGRF) Grant	Approved	12/06/18	\$6,342,126
9	Revised SOW and Milestones	Approved	12/14/18	\$0
10	Reallocation of bikes and update milestones	Approved	08/21/21	\$0
11	Extended period of performance (POP) through 7/29/23, purchase new bicycles to replenish and stabilize the on-street bicycle fleet, purchase and install GPS equipment, and maintain a 10% inventory.	Approved	05/03/22	\$15,250,213
12	Extended POP through 12/31/23.	Approved	05/25/23	\$5,698,010

13	Extended POP through 4/30/24.	Approved	11/02/23	\$0
14	Extended POP through 6/30/24.	Approved	12/21/23	\$0
15	Extended POP through 8/30/24.	Approved	03/07/24	\$0
16	Extended POP through 3/31/25.	Approved	07/23/24	\$0
17	Extended POP through 4/30/25.	Approved	12/11/24	\$0
18	Extend POP through 11/30/25 for a total of seven months (inclusive of three, one-month options).	Pending	Pending	\$8,357,384
	Modification Total:			\$113,583,795
	Original Contract:		06/25/15	\$11,065,673
	Total:			\$124,649,468