

## PROCUREMENT SUMMARY

**WILLOWBROOK/ROSA PARKS STATION IMPROVEMENT  
PROJECT DESIGN AND ENGINEERING SERVICES / AE354280011791**

1.	<b>Contract Number:</b> AE354280011791		
2.	<b>Contractor:</b> RNL Interplan, Inc.		
3.	<b>Mod. Work Description:</b> Design of two cross-over tracks and temporary Overhead Catenary System (OCS) to maintain safe operations during construction and separation of the Project into distinct design packages to meet federal grant deadlines, receive the required approvals from Caltrans and to minimize impacts to Metro patrons.		
4.	<b>Contract Work Description:</b> Advance existing conceptual engineering design document to construction document stage.		
5.	<b>The following data is current as of:</b> 02/13/17		
6.	<b>Contract Completion Status</b>		<b>Financial Status</b>
	<b>Contract Awarded:</b>	10/22/15	<b>Contract Award Amount:</b> \$3,835,439
	<b>Notice to Proceed (NTP):</b>	11/16/15	<b>Total of Modifications Approved:</b> \$3,068,892
	<b>Original Complete Date:</b>	08/16/16	<b>Pending Modifications (including this action):</b> \$1,391,035
	<b>Current Est. Complete Date:</b>	04/30/20	<b>Current Contract Value (with this action):</b> \$8,295,366
7.	<b>Contract Administrator:</b> Ana Rodriguez		<b>Telephone Number:</b> (213) 922-1076
8.	<b>Project Manager:</b> Wells Lawson		<b>Telephone Number:</b> (213) 922-7217

**A. Procurement Background**

This Board Action is to approve Contract Modification No. 6 issued in support of the Willowbrook/Rosa Parks Station Improvement Project to design two cross-over tracks and a temporary Overhead Catenary System to maintain safe operations during construction and the separation of the Project into distinct design packages to meet federal grant deadlines, receive the required approvals from Caltrans and to minimize impacts to patrons of the Metro Blue Line during construction.

This Contract Modification was processed in accordance with Metro's Acquisition Policy and the contract type is a firm fixed price.

On October 22, 2015, Contract No. AE354280011791 for Willowbrook/Rosa Parks Station Improvement Project Design and Engineering Services, was awarded to RNL Interplan, Inc. in the firm fixed price contract amount of \$3,835,439 with two optional tasks to advance the design to the construction document stage through

either i) a Design/Build or ii) Design/Bid/Build project delivery method. On October 27, 2016, the optional tasks to employ the Design/Bid/Build delivery method were executed.

Refer to Attachment B – Contract Modification/Change Order Log for modifications issued to date.

**B. Cost/Price Analysis**

The recommended price has been determined to be fair and reasonable based upon an independent cost estimate (ICE), cost analysis, technical evaluation, fact finding, and negotiations. All direct labor rates and fees remain unchanged from the original contract. Metro realized a cost savings of \$47,131 as a result of negotiations from the proposal amount.

<b>Proposal Amount</b>	<b>Metro ICE</b>	<b>Negotiated Amount</b>
\$1,438,166	\$1,420,000	\$1,391,035