

PROCUREMENT SUMMARY

K LINE EXTENSION TO TORRANCE PROJECT / AE63445000

1.	Contract Number: AE63445000		
2.	Contractor: STV Incorporated		
3.	Mod. Work Description: Advance project design from 15% advanced conceptual engineering level to 30% preliminary engineering level, conduct extended third party coordination and approval activities for the K Line Extension to Torrance Project (formerly referred to as the C (Green) Line Extension) and extend the period of performance through May 31, 2029.		
4.	Contract Work Description: Provide environmental and preliminary engineering design services on the K-Line Extension to Torrance Project (formerly referred to as the C (Green) Line Extension).		
5.	The following data is current as of: 5/13/26		
6.	Contract Completion Status		Financial Status
	Contract Awarded:	01/23/20	Contract Award Amount: \$32,555,439
	Notice to Proceed (NTP):	01/23/20	Total of Modifications Approved: \$849,366
	Original Complete Date:	08/03/23	Pending Modifications (including this action): \$43,096,451
	Current Est. Complete Date:	05/31/29	Current Contract Value (with this action): \$76,501,256
7.	Contract Administrator: Lily Lopez		Telephone Number: (213) 922-4639
8.	Project Manager: Michael Harrington		Telephone Number: (213) 379-1455

A. Procurement Background

This Board Action is to approve Contract Modification No. 13 issued to advance project design from 15% advanced conceptual engineering level to 30% preliminary engineering level, conduct extended third party coordination and approval activities for the K Line Extension to Torrance Project (formerly referred to as the C (Green) Line Extension) and extend the period of performance from June 30, 2026 through May 31, 2029.

This contract modification will be processed in accordance with Metro's Acquisition Policy and the contract type is a firm fixed price.

On January 23, 2020, the Board awarded firm fixed price Contract No. AE63445000 to STV Incorporated to provide environmental, advanced conceptual engineering design, and optional preliminary engineering services on the K-Line Extension to Torrance Project.

A total of twelve modifications have been issued to date.

Refer to Attachment B – Contract Modification/Change Order Log.

B. Cost Analysis

The recommended price has been determined to be fair and reasonable based upon a technical analysis, the Independent Cost Estimate (ICE) and cost analysis.

Proposal Amount	Metro ICE	Recommended Amount
\$43,096,451	\$43,441,040	\$43,096,451