

## CONTRACT MODIFICATION/CHANGE ORDER LOG

SEPULVEDA TRANSIT CORRIDOR ENVIRONMENTAL REVIEW  
AND CONCEPTUAL ENGINEERING / AE67085000

Mod. No.	Description	Status (approved or pending)	Date	\$ Amount
1	Revised Scope of Services (SOS) to clarify Task 5 - DEIS and DEIR preparation, circulation, review and approvals.	Approved	11/30/20	\$0
2	Environmental review of three additional alternatives.	Approved	02/01/22	\$4,723,199
3	Added Firewall and revised language and terms.	Approved	07/27/22	\$1,565,664
4	Scope changes to subtasks within Tasks 1, 3, 5, 7, and 8.	Approved	02/23/23	\$4,108,638
5	Request to add new subcontractors.	Approved	11/08/23	\$0
6	Scope changes to subtasks within Tasks 1, 3, 5, 7, 8 and 9.	Approved	02/21/24	\$2,502,494
7	Extended period of performance (POP) to 1/21/26 and scope changes under subtasks within Tasks 1, 4, 5, and 7.	Approved	11/15/24	\$2,766,630
8	Refine SOS to include briefings with elected officials.	Approved	04/21/25	\$0
9	Refine SOS to include additional work for public hearings, DEIS, and project outreach support.	Approved	06/06/25	\$0
10	Extended POP to 6/30/26, add new deliverables based on DEIR public comments, and scope changes under subtasks within Tasks 1, 5, 7, and 8.	Approved	01/08/26	\$846,753
11	Revised clauses related to Firewall.	Approved	02/06/26	\$0
12	Preparation of documents necessary for state and federal environmental clearance of the recently approved Sepulveda Transit Corridor Locally Preferred Alternative (LPA) and extend the POP through December 31, 2028.	<b>Pending</b>	<b>Pending</b>	<b>\$7,658,836</b>
	<b>Modification Total:</b>			<b>\$24,172,214</b>

	<b>Original Contract:</b>		<b>8/27/20</b>	<b>\$48,304,067</b>
	<b>Total:</b>			<b>\$72,476,281</b>