

PROCUREMENT SUMMARY

**DESIGN SUPPORT SERVICES DURING CONSTRUCTION
FOR I-605 BEVERLY BOULEVARD/ AE119748000**

1.	Contract Number: AE119748000		
2.	Contractor: David Evans and Associates, Inc.		
3.	Mod. Work Description: Finalize the Plans, Specifications, and Estimates (PS&E) package for construction, provide design support services during the bidding and construction phase, and extend the period of performance through 12/31/30.		
4.	Contract Work Description: Design Support Services During Construction for I-605 Beverly Boulevard		
5.	The following data is current as of: 3/10/2026		
6.	Contract Completion Status		Financial Status
	Contract Awarded:	7/19/2024	Contract Award Amount: \$499,178
	Notice to Proceed (NTP):	N/A	Total of Modifications Approved: \$0
	Original Complete Date:	11/28/2026	Pending Modifications (including this action): \$693,970
	Current Est. Complete Date:	12/31/2030	Current Contract Value (with this action): \$1,193,148
7.	Contract Administrator: Andrew Conriquez		Telephone Number: (213) 922-3528
8.	Project Manager: Michael Tahan		Telephone Number: (213) 922-4756

A. Procurement Background

This Board Action is to approve Modification No. 1 issued to finalize the PS&E package for construction and provide design support services during the bidding and construction phase. This Modification will also extend the period of performance from November 28, 2026, to December 31, 2030.

This Contract Modification will be processed in accordance with Metro’s Acquisition Policy, and the contract type is a firm fixed unit rate.

In July 2024, Metro awarded a 28-month contract to David Evans and Associates, Inc. for design support services during construction for I-605 Beverly Boulevard.

No modifications have been issued to date.

Refer to Attachment C – Contract Modification/Change Order Log.

B. Cost Analysis

The recommended amount has been determined to be fair and reasonable based upon a technical analysis, Independent Cost Estimate (ICE), and cost analysis.

Proposal Amount	Metro ICE	Recommended Amount
\$693,970	\$700,946	\$693,970