

PROCUREMENT SUMMARY

**ADVANCED CONCEPTUAL ENGINEERING AND
PRELIMINARY ENGINEERING FOR THE
REGIONAL CONNECTOR TRANSIT CORRIDOR PROJECT (E0119)
MODIFICATION NO. 22**

1.	Contract Number: E0119		
2.	Contractor: Connector Partnership Joint Venture (CPJV)		
3.	Mod. Work Description: Provide FY16 design support services during construction for Contract Nos. C0981R and No. C0980 for the Regional Connector Transit Corridor Project.		
4.	Contract Work Description: Advanced Conceptual Engineering and Preliminary Engineering for the Regional Connector Transit Corridor Project		
5.	The following data is current as of: May 15, 2015		
6.	Contract Completion Status		Financial Status
	Contract Awarded:	12/2/10	Contract Award Amount: \$21,500,000
	Notice to Proceed (NTP):	12/3/10	Total of Modifications Approved: \$33,270,985
	Original Complete Date:	3/2018	Pending Modifications (including this action): \$8,283,594
	Current Est. Complete Date:	3/2020	Current Contract Value (with this action): \$63,054,579
7.	Contract Administrator: Joe O'Donnell		Telephone Number: 213-922-7231
8.	Project Manager: Girish Roy		Telephone Number: 213-893-7119

A. Procurement Background

This Board Action is to approve Modification No. 22 issued in support of Design Support during construction for the Regional Connector Transit Corridor Project.

This contract modification will be processed in accordance with Metro's Acquisition Policy and the contract type is a cost plus fixed fee.

Contract No. E0119 was awarded through an A&E (qualification-based) procurement process.

On October 28, 2010, the Metro Board authorized the Chief Executive Officer to negotiate and award a cost-plus fixed fee contract (No. E0119), for Regional

Connector Transit Corridor Advanced Conceptual Engineering/Preliminary Engineering to Connector Partnership, for an amount not to exceed \$21,500,000 to perform Phase I, Advanced Conceptual Engineering and Phase II, Preliminary Engineering. On December 2, 2010, Metro awarded a contract for \$21,500,000 for a period of fourteen months

Since that time, twenty-one modifications have been issued to implement additional scope tasks in support of the Regional Connector Transit Corridor Project. Refer to Attachment B – Contract Modification/Change Order Log. Staff anticipates that Connector Partnership Joint Venture services will be required through March 2020.

B. Cost/Price Analysis

The recommended price has been determined to be fair and reasonable based upon fact-finding, clarifications, and cost analysis, taking into consideration an independent cost estimate (ICE), technical evaluation, and negotiations, pending a completed audit of the consultant’s provisional overhead rates. The most current fiscal year data was requested from the consultant, and is expected to be provided shortly. Upon receipt of this data, an audit request will be submitted to MASD and any findings resulting in an increase or decrease to the contract amount will be incorporated via a Contract Modification.

Proposal Amount	Metro ICE	Negotiated Amount
\$8,313,342	\$7,889,138	\$8,283,594

C. Small Business Participation

CPJV made a Disadvantaged Business Enterprise Anticipated Level of Participation (DALP) commitment of 35.01%. The project is 88% complete and the current DALP participation is 28.49%. Although CPJV is not meeting their DALP commitment, they confirmed that they are actively seeking DBE firms to provide necessary structural and other engineering services, and will replace a position currently held by one of their employees. CPJV confirmed that with the projected cost they will achieve a DBE commitment of 35.5% in FY16. To date, CPJV has listed eight (8) additional DBE subcontractors, and is strongly encouraged to continue to make ongoing efforts to meet or exceed their 35.01% DBE commitment.

DALP COMMITMENT	35.01%	DALP PARTICIPATION	28.49%
------------------------	---------------	---------------------------	---------------

	DBE Subcontractors	Ethnicity	% Commitment	Current Participation¹
1.	Barrio Planners	Hispanic American	4.18%	3.44%
2.	BA, Inc	African American	3.44%	5.73%
3.	Dakota Communications	African American	1.67%	0.49%
4.	D'Leon Engineers	Hispanic American	2.35%	1.76%
5.	E2 Consulting Engineers, Inc.	Subcontinent Asian American	1.68%	3.29%
6.	Intueor Consulting, Inc.	Asian Pacific American	3.34%	2.73%
7.	LKG-CMC, Inc.	Caucasian	1.19%	2.17%
8.	A Cone Zone	Caucasian	3.51%	0.31%
9.	Advanced Technologies Lab ²	Hispanic American	0.00%	0.04%
10.	AP Engineering & Testing ²	Asian Pacific American	0.00%	0.03%
11.	C&L Drilling	Caucasian	1.50%	0.00%
12.	Jet Drilling	Hispanic American	2.71%	0.22%
13.	Martini Drilling ²	Hispanic American	0.00%	0.03%
14.	Tri-County Drilling ²	Caucasian	0.00%	0.50%
15.	Murakawa Communications	Asian Pacific American	0.63%	0.00%
16.	Ted Tokio Tanaka Architects	Asian Pacific American	5.01%	3.36%
17.	Tierra West Advisors, Inc.	Asian Pacific American	0.76%	0.64%
18.	Wagner Engineering & survey	Caucasian	1.79%	1.31%
19.	Raw International, Inc.	African American	1.02%	1.44%
20.	Roy Willis & Associates	African American	0.25%	0.02%
21.	Universal Reprographics, Inc. ²	Caucasian	0.00%	0.68%
22.	Kal Krishnan Consulting Services ²	Subcontinent Asian American	0.00%	0.02%
23.	Lenax Construction Services ²	Caucasian	0.00%	0.22%
24.	Sapphos Environmental ²	Hispanic American	0.00%	0.05%
Total Commitment			35.01%	28.49%

¹Current Participation = Total Actual Amount Paid-to-Date to Subs Total Actual Amount Paid-to-Date to Prime.

²DBE Subcontractors added after contract award.

D. Living Wage and Service Contract Worker Retention Policy Applicability

The Living Wage and Service Contract Worker Retention Policy is not applicable to this modification.