

PROCUREMENT SUMMARY
I-710 SOUTH UTILITY STUDY- SOUTH SEGMENT/PS4710-2647

1.	Contract Number: PS4710-2647 (Mod #8)		
2.	Contractor: AECOM		
3.	Mod. Work Description: Changes to Project Build Alternatives		
4.	Contract Work Description: I-710 South End Utility Study		
5.	The following data is current as of: September 23, 2015		
6.	Contract Completion Status		Financial Status
	Contract Awarded:	5/23/11	Contract Award Amount: \$6,472,293
	Notice to Proceed (NTP):	5/23/11	Total of Modifications Approved: \$976,636
	Original Complete Date:	6/30/15	Pending Modifications (including this action): \$648,969
	Current Est. Complete Date:	3/31/17	Current Contract Value (with this action): \$8,097,898
7.	Contract Administrator: Walter Sparkuhl		Telephone Number: 213-922-7339
8.	Project Manager: Ernesto Chaves		Telephone Number: 213-922-7343

A. Procurement Background

This Board Action is to approve Modification No. 8 issued in support of the I-710 Corridor Project South End Utility Study. The I-710 South End Utility Relocation contractor is providing the planning, studies, and conceptual design for relocating various utilities along this segment of the project. This modification reflects changes in the Project's build alternatives and extends the period of performance by 15 months for a revised end date of March 31, 2017.

This contract modification was processed in accordance with Metro's Acquisition Policy and Procedures, and the contract type is a cost plus fixed fee.

A total of seven modifications have been executed to date. For details, please refer to Attachment B3 – Contract Modification/Change Order Log.

B. Cost Analysis

The recommended price has been determined to be fair and reasonable based upon an independent cost estimate, cost analysis, fact finding and a technical analysis.

Proposal Amount	Metro ICE	Modification Amount
\$648,969	\$772,434	\$648,969