REGIONAL CONNECTOR

I. APPROVED MODIFICATIONS/CHANGES GREATER THAN $500K IN THIS REPORTING PERIOD (September 1, 2023 - November 30, 2023)

Change Types:
1 - Betterment 2 - Third Party 3 - Differing Site Conditions 4 - Regulatory Requirements 5 - Scope 6 - Value Engineering 7 - Safety

A. DESIGN BUILD CONTRACT - CONTRACT NO. C0980 - REGIONAL CONNECTOR CONSTRUCTORS

MOD/CHANGE #	DESCRIPTION (if the change is a unilateral, explain in **BOLD** fonts)	Change Type	Submission Date	Approval Date	Contractor's Proposed Amount	Approved Amount
C0980-MOD-262	**Temple Street Extended Roadway Reconstruction:** Construct additional full-depth pavement over and beyond what is noted on the contract documents on Temple Street.	5	9/6/2023	9/19/2023	$962,105	$672,700
C0980-CO64	**Civil B Restoration Changes - Construction and Design Support:** This Change is to consolidate and address the additional construction work and design support resulting from the changes included in previously issued Design-only Civil B executed modifications.	5	8/29/2023	10/27/2023	$9,283,264	$5,859,410

B. PROFESSIONAL SERVICES CONTRACTS

	None					

C. CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS

	None					

II. PENDING MODIFICATIONS/CHANGES GREATER THAN $500K (September 1, 2023 - November 30, 2023)

A. DESIGN BUILD CONTRACT - CONTRACT NO. C0980 - REGIONAL CONNECTOR CONSTRUCTORS

CHANGE NOTICE/ORDER #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
	None		

B) PROFESSIONAL SERVICES CONTRACTS

	None		

C) CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS

	None		

WESTSIDE PURPLE LINE EXTENSION SECTION 1

I. APPROVED MODIFICATIONS/CHANGES GREATER THAN $500K IN THIS REPORTING PERIOD (September 1, 2023 - November 30, 2023)

Change Types:
1 - Betterment 2 - Third Party 3 - Differing Site Conditions 4 - Regulatory Requirements 5 - Scope 6 - Value Engineering 7 - Safety

A. DESIGN BUILD CONTRACT - CONTRACT NO. C1045 - SKANSKA-TRAYLOR-SHEA, A JOINT VENTURE

MOD/CHANGE #	DESCRIPTION (if the change is a unilateral, explain in **BOLD** fonts)	Change Type	Submission Date	Approval Date	Contractor's Proposed Amount	Approved Amount
CO-13.2	**San Vicente Anomaly Impacts: to compensate the Design-Builder for the cost and schedule impacts for the San Vicente Differing Site Condition discovered at the intersection of San Vicente Blvd. and Wilshire Blvd., also known as the San Vicente Anomaly (SVA).**	3	9/29/2023	9/27/2023	$236,521,332	$115,280,363
CO-45	**SCE and LADWP Room Changes to TPSS Rooms and Equipment: This change is necessary to comply with Southern California Edison and LADWP requests for changes to TPSS rooms and equipment.**	2	11/14/2023	11/14/2023	$901,722	$702,052

B. PROFESSIONAL SERVICES CONTRACTS

	None					

C. CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS

	None					

II. PENDING MODIFICATIONS/CHANGES GREATER THAN $500K (September 1, 2023 - November 30, 2023)

A) DESIGN BUILD CONTRACT - CONTRACT NO. C1045 - SKANSKA-TRAYLOR-SHEA, A JOINT VENTURE

CHANGE NOTICE/ORDER #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
CN-00229.1	Loss of Division 20 Yard: Schedule delays caused the Project to lose the initial laydown storage yard located inside the Division 20 Project site. This change compensates the Contractor for the rental of alternate sites for storage and staging of project materials and for the inefficiencies of working within the operational rules dictated by Metro Operations which were not present during the bidding process of the Contract.	5	Between $1M - $5M

B) PROFESSIONAL SERVICES CONTRACTS

C) CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS

WESTSIDE PURPLE LINE EXTENSION SECTION 2

I. APPROVED MODIFICATIONS/CHANGES GREATER THAN $500K IN THIS REPORTING PERIOD (September 1, 2023 - November 30, 2023)

Change Types:
1 - Betterment 2 - Third Party 3 - Differing Site Conditions 4 - Regulatory Requirements 5 - Scope 6 - Value Engineering 7 - Safety

A. DESIGN BUILD CONTRACT - C1120 - Tutor Perini / O&G, A Joint Venture

MOD/CHANGE #	DESCRIPTION (if the change is a unilateral, explain in **BOLD** fonts)	Change Type	Submission Date	Approval Date	Contractor's Proposed Amount	Approved Amount
MOD-00187	MOA Impacts to Work Activities July 1, 2021 to November 24, 2021: This change is to compensate the C1120 contractor for impacts to the construction activities from work restrictions imposed by the City of Beverly Hills (COBH) Memorandum of Agreement (MOA) during the following period: July 1, 2021 to November 24, 2021. This change excludes individual COBH holidays defined in the MOA which were not already part of the C1120 Contract. Those individual additional COBH holidays will be captured separately in a subsequent Change Notice.	2	7/25/2023	9/22/2023	$2,013,647	$1,389,999
MOD-00189	CCCS Impacts to excavation and decking due to JMB laydown (RFC-0114.1) (CO-00056): This change compensates the Contractor for construction impacts to station excavation and decking east of Avenue of the Stars due to boundary revisions to Parcel ID-W3801.	5	9/28/2023	10/23/2028	$860,714	$630,635
MOD-00191	CCCS Excavation Impacts Due to Webcor Sewer Lateral (RFC 00138): The Purpose of this Change is to compensate TPOG for impacts to the CCCS excavation due to the unknown sewer lateral from Century Plaza Hotel which crossed the CCCS footprint at approx. Sta 21+10.	5	10/24/2023	11/6/2023	$3,044,312	$881,542

B. PROFESSIONAL SERVICES CONTRACTS

MOD-00006	Continuation of Construction Management Support Services (CMSS) for Westside Purple Line Extension Section 2 (WPLE2) Project	5	8/23/2023	9/18/2023	$41,547,617	$34,847,731

C. CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS

	None					

II. PENDING MODIFICATIONS/CHANGES GREATER THAN $500K (September 1, 2023 - November 30, 2023)

A. DESIGN BUILD CONTRACT - C1120 - Tutor Perini / O&G, A Joint Venture

CHANGE NOTICE/ORDER #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
CN-00226	Additional Project Management, Administration, and Compliance Activities for Changes Issued During Base Design Services (RFC-00104): This Change is to compensate the Contractor for 173 working days of additional Engineering Services comprising Project Management, Administration, and Compliance Activities for Changes issued during Base Design Services which extended the date of the Metro approved (TPOG P6) baseline schedule completion date of October 29, 2018 by 173 working days.	5	Between $1M and $5M
CN-00228	LADWP CCCS Access Hatch Street Lid: This Change Notice directs the Contractor to add a removable hatch at street grade on Constellation Boulevard to enter the equipment access shaft dedicated for use by Los Angeles Department of Water and Power (LADWP) at Century City Constellation Station (CCCS) East Ancillary Module as updated in the revised Project Definition Documents.	2	Between $500K and less than $1M

B) PROFESSIONAL SERVICES CONTRACTS

	None		

C) CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS

	None		

WESTSIDE PURPLE LINE EXTENSION SECTION 3

I. APPROVED MODIFICATIONS/CHANGES GREATER THAN $500K IN THIS REPORTING PERIOD (September 1, 2023 - November 30, 2023)

Change Types:
1 - Betterment 2 - Third Party 3 - Differing Site Conditions 4 - Regulatory Requirements 5 - Scope 6 - Value Engineering 7 - Safety

A. DESIGN BUILD CONTRACT - CONTRACT NO. C1151 (FKTP)

MOD/CHANGE #	DESCRIPTION (if the change is a unilateral, explain in **BOLD** fonts)	Change Type	Submission Date	Approval Date	Contractor's Proposed Amount	Approved Amount
C1151-MOD-00027	Additional Cost as a Result of Cal OSHA Variance Deferred Approval *- Reimbursement to Contractor for preparation and performance of free air interventions between 2/11/22 to 3/3/22 due to untimely review by Cal OSHA for hyperbaric variance interventions.*	7	8/30/2023	9/1/2023	$2,957,845	$826,152

A. DESIGN BUILD CONTRACT - CONTRACT NO. C1152 (TPOG)

C1152-CO-00091.2	VA Sta - Water Supply Loop System at Wilshire/Federal Intersection – Construction Only *- FLS MRDC Criteria 2.6.3.2 require that domestic water supply to stations shall be from two public utility mains, this then allows if one of the water mains is out of service, the water from the second main will still provide water to Metro's station. The existing LADWP water supply at Federal Blvd and Wilshire Blvd currently consists of two single water lines that are not connected. The addition of a "loop" will connect the two water lines. In addition, the existing pressure in the LADWP system is not sufficient to provide water to Metro's station, so a portion of the water lines that the loop connects to need to be upsized from 6" to 10" pipes.* *FLS MRDC Criteria 2.6.3.2 requires water supply main risers be interconnected by an 8 in pipe. The Contractor has determined that pressure losses across the long run from the Wilshire Bvld/Federal Ave intersection to the Westwood/VA Hospital Station require upsizing the supply mains for fire water from 8-inch to 10-inch pipes.*	5	11/7/2023	11/16/2023	N/A	$1,901,250
C1152-MOD-00099	UCLA Sta- Adjacent Development Impact (Design Only) Task 2a and 3d *- A new adjacent development at Wilshire Blvd and Gayley Avenue, which is close to the Metro Station and Entrance at Lot 36, may be constructed during the duration of the Purple Line Extension Section 3 project. The schedule of the adjacent development and design details were not known at the time when the C1152 bid documents were prepared, and therefore, specific requirements to consider the development are not included in the Contract. Given the potential for the development to take place during the construction of the Westwood/UCLA Station, it is necessary for the C1152 contractor to determine if there are any impacts on the station and entrance structures and support of excavation from the Wilshire Gayley Development .*	5	8/3/2023	10/31/2023	$582,114	$582,114

B. PROFESSIONAL SERVICES CONTRACTS

EN66937000-TO-004-MOD-00004	PLE3-Environmental Engineering-Monitoring-Compliance *- Continuation of required environmental compliance services through 4/01/24.*	5	10/12/2023	10/18/2023	$656,820	$652,024
PS54007-TO-008-MOD-00004	Metro Quality Management Consultant (QMC) WPLE 3 Project Implementation - Additional Budget *- Continuation of Quality Management services to supplement Metro's Quality Management Department and to provide technical expertise in resolving complex issues through 12/31/26.*	5	10/27/2023	11/2/2023	$552,209	$552,209
C1204-CO-00001	VA Shuttle and Valet Option Exercise and Surge Level of Effort *- Mitigation measures during VA Station construction and Metro's compliance with the Memorandum of Understanding between Metro and the VA Hospital.*	5	11/14/2023	11/16/2023	N/A	$2,739,964

C. CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS

MC073-MOD-00022	Extension of Construction Management Support Services Through Fiscal Year 2025 *- Continuation of Construction Management Support Services to supplement Metro Construction Management in managing C1151, C1152, C1204, and C1212 Contracts through June 2025.*	5	9/27/2023	10/27/2023	$30,192,771	$29,407,763

II. PENDING MODIFICATIONS/CHANGES GREATER THAN $500K (September 1, 2023 - November 30, 2023)

A) DESIGN BUILD CONTRACT - CONTRACT NO. C1151 (FKTP)

CHANGE NOTICE/ORDER #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
C1151-MOD-00028	PLE3 – Accelerated Resequenced Schedule *- Implementaion of C1151 Tunnels and C1152 Stations accelerated and resequenced schedule to accelerate PLE 3's Substantial Completione Date to January 2027.*	5	More than $15M

A. DESIGN BUILD CONTRACT - CONTRACT NO. C1152 (TPOG)

C1152-MOD-00104	Changes Resolved with Schedule Acceleration and Resequencing Settlement *- Resolution of changes that may impact the implementaion of C1151 Tunnels and C1152 Stations accelerated and resequenced schedule to accelerate PLE 3's Substantial Completion Date to January 2027.*	5	More than $15M
C1152-MOD-00105	PLE 3 – Accelerated Resequenced Schedule *- Implementaion of C1151 Tunnels and C1152 Stations accelerated and resequenced schedule to accelerate PLE 3's Substantial Completion to January 2027.*	5	More than $15M

B) PROFESSIONAL SERVICES CONTRACTS

	None		

C) CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS

	None		

DIVISION 20 PORTAL WIDENING TURNBACK

I. APPROVED MODIFICATIONS/CHANGES GREATER THAN $500K IN THIS REPORTING PERIOD (September 1, 2023 - November 30, 2023)

Change Types:
1 - Betterment 2 - Third Party 3 - Differing Site Conditions 4 - Regulatory Requirements 5 - Scope 6 - Value Engineering 7 - Safety

A. DESIGN/BID/BUILD CONTRACT - CONTRACT NO.1136 (TUTOR PERINI CORP)

MOD/CHANGE #	DESCRIPTION (if the change is a unilateral, explain in **BOLD** fonts)	Change Type	Submission Date	Approval Date	Contractor's Proposed Amount	Approved Amount
MOD-00108	LADWP Power Service Pole on Ducommun & Portal Sump Pump Modifications: Construction of Viertel's power service conduit between Metro ROW adjacent to LADWP relocated power service pole in accordance with LADWP standards. Contractor to construct in coordination with LADWP and MEtro 3rd Party to provide access for LADWP to perform pole relcation and power service work.	2	8/16/2023	9/29/2023	$685,703.65	$659,648.00
MOD-00109	Lighting Various Civil and Electrical Changes: Contractor shall provide all labor, material, and equipment to perform scope related to modifiied changes to light poles, fixtures, and duct bank locations	5	8/31/2023	10/4/2023	$1,853,497.00	$1,395,861.00
MOD-00115	Reduce Third Rail Gap Lengths: Contractor to provide additional contact rail along with additional consequential changes to roadway plans	5	8/31/2023	10/4/2023	$2,169,241.29	$1,177,477.00
MOD-00118	Cable Trough on Emergency Walkway: Contractor to procure approved cable trough (no physical construction work)	5	9/8/2023	10/5/2023	$758,162.94	$579,422.00

A. DESIGN/BID/BUILD CONTRACT - CONTRACT NO. 1184 (C3M POWER SYSTEMS, LLC)

	None					

B. PROFESSIONAL SERVICES CONTRACTS

E0128-TO-09-MOD-00012	(Secotrans) Design Services During Construction –Level of Effort for FY2024: The Systems Engineering Consultant (SEC) shall provide additional level of effort to support, perform, organize and implement Design Services During Construction (DSDC) for systems work on the Division 20 Portal Widening Turnback Project. The DSDC support staff shall be specialized in Train Control, Third Rail, Traction Power, Communications, Corrosion Control, Facilities, and Systemwide Electrical, Mechanical, Plumbing, and Fire Protection.	5	09/19/23	9/20/2023	$3,003,639.00	$2,998,434.00

C. CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS

MOD-00009	Continuation of Construction Management Support Services through FY24: This work shall include construction management services as well as a providsion for other direct costs associated with supporting the construction staff and running the offices.	5	10/19/2023	11/20/2023	$16,167,431.00	$10,259,438.00

II. PENDING MODIFICATIONS/CHANGES GREATER THAN $500K (September 1, 2023 - November 30, 2023)

A. DESIGN/BID/BUILD CONTRACT - CONTRACT NO.1136 (TUTOR PERINI CORP)

CHANGE NOTICE/ORDER #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
MOD-00141	North Ladder Track Subgrade and Ballast: Place the track subballast and ballast for the north ladder tracks in accordance with the RFI response and related exhibits. Additional track subgrade information is provided at the Contractor's reqeust for the north ladder tracks. Cost for subgrade preparation is part of the base scope of work.	5	Between $500K and less than $1M

A. DESIGN/BID/BUILD CONTRACT - CONTRACT NO. 1184 (C3M POWER SYSTEMS, LLC)

	None		

B) PROFESSIONAL SERVICES CONTRACTS

AE66758000-MOD-00022	(T.Y. Lin International, Inc.) Continued Division 20 Portal Widening Turnback Project Engineering Design Services - Design Support During Construction: The Consultant shall continue to furnish professional engineering design services through FY24 and FY25	5	Between $10M and $15M

C) CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS

	None		

AIRPORT METRO CONNECTOR

I. APPROVED MODIFICATIONS/CHANGES GREATER THAN $500K IN THIS REPORTING PERIOD (September 1, 2023 - November 30, 2023)

Change Types:
1 - Betterment 2 - Third Party 3 - Differing Site Conditions 4 - Regulatory Requirements 5 - Scope 6 - Value Engineering 7 - Safety

A. DESIGN/BID/BUILD CONTRACT - CONTRACT NO. C1194 - HPH

MOD/CHANGE #	DESCRIPTION (if the change is a unilateral, explain in **BOLD** fonts)	Change Type	Submission Date	Approval Date	Contractor's Proposed Amount	Approved Amount
	None					

A. DESIGN/BID/BUILD CONTRACT - CONTRACT NO. C1197 - Tutor

Tutor - C1197 Mod 27 CN 54	Low Voltage Cabling Contractor shall provide the necessary labor, equipment, and materials to perform install a fiber optic backbone, local distribution and inside plant and outside plant outisde CAT6A cabling in accordance with the responses to RFIs 300, 300-01, 300-02, 300-03, and 300-04.	5	9/8/2023	11/7/2023	842,079	818,691
Tutor - C1197 CO 10 CN 57	Bulletin 40 - Projectwide Roof Modifications Los Angeles World Airports (LAWA) is currently widening Arbor Vitae Street as part of their Landside Access Modernization Program (LAMP). As a result, the signal and gate equipment at the existing at-grade crossing will need to be removed and replaced to accommodate the wider street. This involves deactivation of the current street crossing equipment. While the street is under construction, pedestrian access will be maintained, and Metro will continue to use Arbor Vitae crossing to move trains between Southwest Yard and the K-line. To mitigate potential safety risks and prevent interruptions to Metro Operations, flaggers must be utilized to ensure the safe passage of trains through the deactivated crossing. The flaggers would also maintain the safety of pedestrians and other construction personnel when walking across the tracks. Flagging cost incurred by the AMC project, as a result of LAWAs construction efforts on Arbor Vitae Street, will be reimbursed by LAWA.	5	11/7/2023	11/29/2023	n/a (CO)	1,495,000

B. PROFESSIONAL SERVICES CONTRACTS

	None					

C. CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS

	None					

II. PENDING MODIFICATIONS/CHANGES GREATER THAN $500K (September 1, 2023 - November 30, 2023)

A) DESIGN/BID/BUILD CONTRACT - CONTRACT NO. C1194 - HPH

CHANGE NOTICE/ORDER #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
	None		

A. DESIGN/BID/BUILD CONTRACT - CONTRACT NO. C1197 - Tutor

Tutor - CN 50 Bulletin 43	Bulletin 43 - Added Roof Hatches and MEsh Ceiling Hatches The Contractor shall provide the necessary labor, equipment, and materials to perform work in accordance with the Contract Documents and Bulletin 43. -Adjust the location and add fixed railing to all roof hatches. -Install fixed ladders equipped with traveling fall restraint systems for the LRT, Bike Hub, and Metro Hub roof hatches -Descope the roof hatches on the retail hub and elevator towers. -Update the waterproofing details at the ribbon roof hatches. -Provide access from the mezzanine level through the clg 11 mesh ceiling panels to the ribbon roof hatches. -Adjust the quantity, location, and details of the roof access doors in the mesh soffits. -Add access panels for junction boxes through the clg 11 (mesh ceiling panels) and clg 12 metal panel ceiling panels between columns.	5	Between $1M and $5M
Tutor - CN 59 Bulletin 54	Bulletin 54 - Radio Telecom Changes The Contractor shall provide all labor, materials, and equipment to perform work in accordance with the Contract Documents, and as specified in Bulletin 54. Modification to the radio system will be required at the AMC site, and a new base station will be constructed at the Southwest Yard. The proposed base station at the Southwest Yard include, but is not limited to: •Procuring and installing radio antenna poles, antenna, and cables •Procuring and installing radio base station equipment including combiner, multiplexer, filters, grounding •Radio signal boosters such as Repeat Amplifier •Installation of fiber to RF-modules •Radio network switches •Radio PLC (programmable logic control) and programing, NMS (network management system) •Installation of power supply cabinets •Providing final as-built and training •System commissioning including FAT/LFAT/SFAT/SIT1/SIT2 •Future interface with CLAX line.	5	Between $1M and $5M

B) PROFESSIONAL SERVICES CONTRACTS

	None		

C) CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS

	None		

SOUNDWALL PACKAGE 11

I. APPROVED MODIFICATIONS/CHANGES GREATER THAN $500K IN THIS REPORTING PERIOD (September 1, 2023 - November 30, 2023)

Change Types:
1 - Betterment 2 - Third Party 3 - Differing Site Conditions 4 - Regulatory Requirements 5 - Scope 6 - Value Engineering 7 - Safety

A. DESIGN/BID/BUILD CONTRACT - CONTRACT NO. C1101 (Powell)

MOD/CHANGE #	DESCRIPTION (if the change is a unilateral, explain in **BOLD** fonts)	Change Type	Submission Date	Approval Date	Contractor's Proposed Amount	Approved Amount
MOD 77 (CN 79)	Landscape Completion Action – Plan Modifications WORK DESCRIPTION: The landscape and irrigation scope of the project is being modified to include an additional 1,452 cubic yards of mulch in various locations throughout the project. . This mulch is in lieu of the originally proposed ice plant. The sprinklers originally intended for irrigating the ice plant shall be removed and capped, while an additional 185 bubblers are installed at each tree. Bridge heads shall be planted with ground cover and irrigated as per original design. Site preparation includes but is not limited to removal of vegetation and grading. This change also eliminates the plant establishment period for the remaining areas. Battery operated valve controllers are being installed at 92 stations that have been impacted by the ongoing vandalism by homeless.	5	11/20/2023	11/30/2023	$1,261,977	$1,261,977

B. PROFESSIONAL SERVICES CONTRACTS

	None					

C. CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS

	None					

II. PENDING MODIFICATIONS/CHANGES GREATER THAN $500K (September 1, 2023 - November 30, 2023)

A) DESIGN/BID/BUILD CONTRACT - CONTRACT NO. C1101 (Powell)

CHANGE NOTICE/ORDER #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
	None		

B) PROFESSIONAL SERVICES CONTRACTS

	None		

C) CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS

	None		

METRO CENTER STREET

I. APPROVED MODIFICATIONS/CHANGES GREATER THAN $500K IN THIS REPORTING PERIOD (September 1, 2023 - November 30, 2023)

Change Types:
1 - Betterment 2 - Third Party 3 - Differing Site Conditions 4 - Regulatory Requirements 5 - Scope 6 - Value Engineering 7 - Safety

A. DESIGN BUILD CONTRACT - CONTRACT NO. C52151C1169-2

MOD/CHANGE #	DESCRIPTION (if the change is a unilateral, explain in **BOLD** fonts)	Change Type	Submission Date	Approval Date	Contractor's Proposed Amount	Approved Amount
	None					

B. PROFESSIONAL SERVICES CONTRACTS

	None					

C. CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS

212121 PS66100MC076-CN-00014 (CM: 16843)	212121 PS66100MC076-CN-00014 (CM: 16843) Add Position for Sr. Resident Engineer	5	9/1/2023	10/17/2023	$683,616	$683,616

II. PENDING MODIFICATIONS/CHANGES GREATER THAN $500K (September 1, 2023 - November 30, 2023)

A) DESIGN BUILD CONTRACT - CONTRACT NO. C52151C1169-2

CHANGE NOTICE/ORDER #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
	None		

B) PROFESSIONAL SERVICES CONTRACTS

	None		

C) CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS

	None		

METRO G LINE BRT IMPROVEMENTS

I. APPROVED MODIFICATIONS/CHANGES GREATER THAN $500K IN THIS REPORTING PERIOD (September 1, 2023 - November 30, 2023)

Change Types:
1 - Betterment 2 - Third Party 3 - Differing Site Conditions 4 - Regulatory Requirements 5 - Scope 6 - Value Engineering 7 - Safety

A. DESIGN BUILD CONTRACT - CONTRACT NO. PS85661000 - Valley Transit Partners (Progressive Design Build Contract - Phase 1)

MOD/CHANGE #	DESCRIPTION (if the change is a unilateral, explain in **BOLD** fonts)	Change Type	Submission Date	Approval Date	Contractor's Proposed Amount	Approved Amount
	None					

B. PROFESSIONAL SERVICES CONTRACTS

	None					

C. CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS

	None					

II. PENDING MODIFICATIONS/CHANGES GREATER THAN $500K (September 1, 2023 - November 30, 2023)

A) DESIGN BUILD CONTRACT - CONTRACT NO. PS85661000 - Valley Transit Partners (Progressive Design Build Contract - Phase 1)

CHANGE NOTICE/ORDER #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
CN-02/CO-01.1	Value Engineering Concept - Alternative Bridge Type Selection (Previously reported, increased CO amount)	6	Between $1M and less than $5M
CN-03/MOD-03	Stormwater Capture Additional Deep Infiltration Testing	3	Between $500K and less than $1M

B) PROFESSIONAL SERVICES CONTRACTS

	None		

C) CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS

	None		

I-105 EXPRESS LANES

I. APPROVED MODIFICATIONS/CHANGES GREATER THAN $500K IN THIS REPORTING PERIOD (September 1, 2023 - November 30, 2023)

Change Types:
1 - Betterment 2 - Third Party 3 - Differing Site Conditions 4 - Regulatory Requirements 5 - Scope 6 - Value Engineering 7 - Safety

A. DESIGN BUILD CONTRACT - CONTRACT NO. PS84667000

MOD/CHANGE #	DESCRIPTION (if the change is a unilateral, explain in **BOLD** fonts)	Change Type	Submission Date	Approval Date	Contractor's Proposed Amount	Approved Amount
	None					

B. PROFESSIONAL SERVICES CONTRACTS

	None					

C. CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS

	None					

II. PENDING MODIFICATIONS/CHANGES GREATER THAN $500K (September 1, 2023 - November 30, 2023)

A) DESIGN BUILD CONTRACT - CONTRACT NO. PS84667000

CHANGE NOTICE/ORDER #	DESCRIPTION	Change Type	Rough Order of Magnitude Cost
	None		

B) PROFESSIONAL SERVICES CONTRACTS

TBD	Seg 1, Revise design of retaining walls from standard to special soil nail walls/Median overhead sign type and foundations	5	Between $5M and $10M

C) CONSTRUCTION MANAGEMENT SUPPORT SERVICES CONTRACTS

	None		